

SR 99/Spokane St Bridge - Replace Bridge Approach

Project Information

PIN: 109935A

As of Date: May 2015

Region: Northwest

Regional Admin: L. Eng

State Route: SR 99

Current Status: Completed

Legislative Districts: 11

Project Description

This project will replace the existing approach with a new structure designed to current standards to increase safety and enhance traffic flow.

Contractor 008379 - Mid-Mountain Contractors, Inc. - \$9,213,158 - 11/29/12

Award Amount:

Anticipated Project Benefits

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q3 2009 | |
| Preliminary Engineering Start | | Q2 2008 | |
| Environmental Complete | | Q2 2011 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q4 2012 | |
| Operationally Complete | | Q1 2014 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$1,847 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$8,837 |
| Total | \$0 | \$0 | \$10,684 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | Other | Total |
|--------------------|--------|-------|--------------------|-------|----------|
| Prelim Engineering | \$0 | \$691 | \$1,156 | | \$1,847 |
| Right of Way | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$8,837 | | \$8,837 |
| Total | \$0 | \$691 | \$9,993 | | \$10,684 |

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR99/SpokaneStOvercrossing/>

Change Orders Web Site: