

## SR 410/Scatter Creek Bridge - Seismic

### Project Information

PIN: 141015A As of Date: May 2015  
 Region: Northwest Regional Admin: L. Eng  
 State Route: SR 410  
 Current Status: Completed Legislative Districts: 31

Project Description  
 Retrofit existing bridges to bring them up to current seismic standards and reduce the risk of catastrophic failure.

Contractor 008576 - Massana Construction, Inc. - \$697,344.00 - 2/26/14  
 Award Amount:

Anticipated Project Benefits

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete		Q4 2013	
Contract Advertisement		Q1 2014	
Operationally Complete		Q3 2014	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$458
Right of Way	\$0	\$0	\$20
Construction	\$0	\$0	\$1,074
Total	\$0	\$0	\$1,552

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$458		\$458
Right of Way	\$0	\$0	\$20		\$20
Construction	\$0	\$0	\$1,074		\$1,074
Total	\$0	\$0	\$1,552		\$1,552

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR410/ScatterCreekBridgeSeismicRetrofit/>

Change Orders Web Site: