

I-5/Portland Ave to Port of Tacoma Rd - NB HOV

PIN: 300509N As of Date: May 2015 Region: Olympic Regional Admin: K. Dayton

State Route: I-5 Current Status: Construction

Legislative Districts: 25,27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project will construct a new northbound I-5 bridge across the Puyallup River that will be used for both NB and SB traffic in the interim. It will reconstruct the I-5/SR 167 river that will be used for both NB and SB traffic in the Interim. It will reconstruct the I-5/SR 16/ interchange by widening the E. Bay St. Bridges and reconstructing all on and off ramps except for the SB off ramp to SR 167 and Portland Avenue. The I-5/Portland Avenue Bridge will be widened and the North side ramps will be reconstructed. I-5 will be widened and a northbound HOV lane will be constructed from Portland Avenue to the Port of Tacoma I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor

008670 - Hamilton Construction Co. - \$134,709,930 - 11/25/14 007974 - Scarsella Brothers, Inc. - \$1,487,229 - 7/12/10 007946 - Scarsella Brothers, Inc. - \$16,392,704 - 6/14/10

Award Amount:

Anticipated Project Benefits

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete		Q4 2009					
Preliminary Engineering Start		Q2 2009					
Environmental Complete		Q1 2010					
Right of Way Complete		Q1 2012					
Contract Advertisement		Q2 2012					
Operationally Complete		Q3 2017					

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$0	\$24,228				
Right of Way	\$0	\$0	\$3,194				
Construction	\$0	\$0	\$233,976				
Total	\$0	\$0	\$261,397				

Project Funding Summary - Current Approved Cost (\$ in Thousands)								
Project Phase	Nickel	TPA	Pre- Existing Funds	Other	Total			
Prelim Engineering	\$0	\$24,200	\$27		\$24,228			
Right of Way	\$0	\$3,194	\$0		\$3,194			
Construction	\$0	\$232,544	\$1,432		\$233,976			
Total	\$0	\$259,937	\$1,459		\$261,397			

Project Web Site: http://www.wsdot.wa.gov/Projects/I5/PortlandToPortNB/

Change Orders Web Site: