

US 101/2.2 miles South of Beacon Pt Road - Emergency Slope Stabilization
Project Information

PIN: 310119F As of Date: May 2015
 Region: Olympic Regional Admin: K. Dayton
 State Route: US 101
 Current Status: Construction Legislative Districts: 35

Project Description

The side slope along this section of US 101 is experiencing slope failure. This project will stabilize the slope, restore the roadway, and reduce the risk of future slides and roadway closures.

Contractor 008769 - Stan Palmer Construction, Inc. - \$1,014,990 - 5/18/15

Award Amount:

Anticipated Project Benefits
Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q1 2015 | |
| Environmental Complete | | Q1 2015 | |
| Right of Way Complete | | Q2 2015 | |
| Contract Advertisement | | Q2 2015 | |
| Operationally Complete | | Q3 2015 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$184 |
| Right of Way | \$0 | \$0 | \$43 |
| Construction | \$0 | \$0 | \$1,349 |
| Total | \$0 | \$0 | \$1,576 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | Other | Total |
|--------------------|--------|-----|--------------------|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$184 | | \$184 |
| Right of Way | \$0 | \$0 | \$43 | | \$43 |
| Construction | \$0 | \$0 | \$1,349 | | \$1,349 |
| Total | \$0 | \$0 | \$1,576 | | \$1,576 |

Project Web Site: <http://www.wsdot.wa.gov/Projects/US101/MP316SlopeStabilization/>

Change Orders Web Site: