

SR 410/N of Meyers Rd E to 214th Ave E - Paving
Project Information

PIN: 341023A

As of Date: May 2015

Region: Olympic

Regional Admin: K. Dayton

State Route: SR 410

Current Status: Construction

Legislative Districts: 31

Project Description

Pavement condition rating is projected to drop below the adopted standard. By overlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor 008741 - Tucci & Sons, Inc. - \$1,224,269.15 - 5/18/15

Award Amount:

Anticipated Project Benefits
Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q1 2015	
Operationally Complete		Q4 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$352
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,078
Total	\$0	\$0	\$2,430

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$352		\$352
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,078		\$2,078
Total	\$0	\$0	\$2,430		\$2,430

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR410/NofMeyersRdPaving/>

Change Orders Web Site: