## Proposed ANM Commissioning/Decommissioning/Shutdown Schedule

ST	CITY	ARPT ID	AIRPORT NAME	FAC ID	FACILITY	WORK TYPE	START DATE	END DATE	RUNWAY	ASSOC FACILITY	F/C	NOTAM	FED	ANI INPUT REMARKS	EDIT REMARKS	FPO REMARKS
CO	Broomfield	ВЈС	Jeffco	ВЈС	TAXIWAY	Shutdown	9/12/05 14:00	11/1/05 23:59	11L/29R	GS PAPI VASI	No	Yes	Ves	No Relocate TWY "A".		
	Eagle		Eagle CO Regional	EGE		Shutdown	6/15/05 0:00	10/1/05 0:00		MALSF	No	Yes		No RWY Extension	Project re-bid. Indefinite delay.	
	Pagosa Springs		Stevens Field	2V1		Shutdown	8/15/05 14:00	10/15/05 23:00		PAPI REIL	No	No		No Rwy 1/19 pavement overlay	Project delay.	
														POC Steve Riordan (425) 227-2482. The ARSR and		
														MODES will be OTS daily and times will vary for optimization. A schedule of outage times will be		
CO	TRINIDAD			TAD	ARSR	Shutdown	9/7/05 8:00	9/22/05 23:59		MODES	Yes	Yes	Yes	No coordinated locally and with the ARTCC.		
														Shutdown to replace radome panels paint and		
ID	ASHTON			QVA	ARSR	Other	8/15/05 0:00	8/25/05 0:00	N/A	ARSR MODES	No	Yes	Vec	lightening system. 8/15 to 8/19 full shutdown. 8/20 to No 8/26 daily shutdown.	End date corrected to 8/25.	
10	7.DITTOTT			QIII	ritor	Other	0/13/03 0.00	0/23/03 0.00	1071	THOR MODES	110	103	103	Shutdown for radome painting. Daily shutdowns	Dates corrected due to conflict with BAM ARSR	
	CASCADE			QCK	ARSR	Other	8/27/05 0:00	8/29/05 0:00	N/A	ARSR MODES		Yes		No RTS each evening.	shutdown.	
	Hailey		Friedman Mem	SUN		Shutdown	9/15/05 0:00	10/15/05 0:00		REIL VASI	No	Yes		No Extend RWY 31 200' relocate VASI	Replace VASI with a PAPI.	
	Hayden Lake Idaho Falls		Coeur D'Alene	COE	TAXIWAY	New Construction	10/20/04 0:00 7/30/05 0:00	9/12/05 0:00 10/30/05 0:00	5/23		No No	No		No Construction of north parallel taxiway		
Ш	idano Falis	IDA	Idaho Falls Regional	IDA	APRON	New Construction	7/30/05 0:00	10/30/03 0:00			No	No	res	No Construct Air Carrier Apron.	Start and end dates changed due to construction	
ID	Jerome	JER	Jerome CO	JER	RUNWAY	Shutdown	8/22/05 0:00	9/1/05 0:00	8/26		No	Yes	Yes	No RWY/TWY/Apron Rehab	delay.	
ID	Nampa		Nampa Muni	S67	TAXIWAY	Relocation	8/15/05 0:00	10/15/05 0:00	11/29		No	Yes	Yes	No Relocation of parallel TWY (Partial center)		
ID	Twin Falls		Joslin Fld - Magic Valley Rgnl	TWF	RUNWAY	Shutdown	4/15/05 0:00	8/30/05 0:00	12/30		No	Yes	Vac	Extension of TWY D (Phase 2); Displaced threshold No of RWY 12/30	End date extended due to construction delay.	
ш	I WIII Falls	IWF	valley Kgili	IWF	KUNWAI	Siluldowii	4/13/03 0.00	8/30/03 0:00	12/30		NO	168	res	NO 01 KW 1 12/30	End date extended due to construction delay.	Lowest CAT D IFR Apch Mins with Rwy 03/21
																closed will be 500' ceiling and 1 1/2 miles vis for S-
																34 apchs. If work near Rwy 34 thld then lowest mins will be 600' ceiling and 2 miles vis. Please
																notify FPO 2 weeks and also 3 days prior to work.
		G.T.		c.m.r.		a	4/4/04/0	40/20/04 0 00		ILS MALS				Reconstruct RWY line of sight install cat III LS.	Jon 310592 POC G.Gates HLN ADO 406-449-	Also notify when work complete and Rwy 3/21
MT	Great Falls	GIF	Great Falls Intl	GTF	RUNWAY	Shutdown	4/1/06 0:00	10/29/06 0:00	3/21	VASI	No	Yes	Yes	No (tentative start schedule for planing)	5230 Date change. End date change	available. jdo 11/10/03  Give SEA FPO 5 workday advance notice. Facility
														Rwy 2 and parallel twy will be extended 1000. ILS		NOTAMs required for OTS facilities and runway
										ILS MALSR				GS MALSR and PAPI to be relocated. RWY 2		threshold relocation. Runway 02 SIAPs available
MT	Kalispell	FCA	Glacier Park Intl	FCA	RUNWAY	Shutdown	4/20/05 0:00	12/1/05 0:00	2/20	PAPI	No	No	Yes	No threshold temporarily relocated during construction.  POC Nurhan Tan 425-227-1053. Airport extending	Parallel TWY will not be extended.	will be circling mins only.
														Runway will require relocation of MALS and GS	Changed start date and time. Airport reports RWY	
MT	KALISPELL	FCA	Galcier Park Intl	FCA	GS	Shutdown	4/18/05 6:00	9/30/05 23:59	2	MALS GS	No	No	Yes	Yes JCN# 411008	shutdown to start 4/18 not 4/15	
MT	Missoula	MSO	Missoula Intl	MSO	RUNWAY	Shutdown	6/1/05 0:00	8/1/05 0:00	7/25		No	Yes	Yes	No RWY Pavement Rehab and Maintenance		Notam required to be issued by airport indicating Rwy 7/25 closed during work. If and when men and equipment get within 500' of Rwy 11/29 then ILS RWY 11 SIAP effected. If work crosses Rwy 11/29 then major IFR effects to all IAPs and IFR Departures. Notify FPO 5 days prior to work. Also prior to when Rwy 11/29 effected.
NIX	WILSON CREEK			ILC	VOR	Shutdown	8/22/05 18:00	8/25/05 23:00		DME	No	Yes	Vac	POC Mike Hoff (801) 320-2148. Convert BCPS from No three phase to single phase.		
14 V	WILSON CREEK			ill	VOK	Siluluowii	8/22/03 18.00	8/23/03 23:00		DME	NO	168	168	Pavement maintenance. Crack seal and slurry seal.		
	Albany	S12	Albany Muni	S12	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	13/31		No	No		No Dates approximate.		
OR	Astoria	AST	Astoria Rgnl	AST	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	13/31 8/26		No	No	Yes	No Pavement maintenance. Dates approximate.		
OD	A	1140	A C4-4-	IIAO	DIINIMAN	Claud Januar	8/1/05 0:00	8/15/05 0:00	17/25	LOC/DME ODAL VASI	NI-	V		RWY Overlay. Dates very approximate. May use		
OK	Aurora	UAU	Aurora State	UAU	RUNWAY	Shutdown	8/1/05 0:00	8/15/05 0:00	17/35	ODAL VASI	No	Yes	res	No TWY as temporary RWY.  Safety Area Regrading. Probably displace threshold.		
OR	Bandon	S05	Bandon State	S05	RUNWAY	Other	8/1/05 0:00	9/1/05 0:00	15/33		No	No	Yes	No Dates very approximate.		
OB	Corvallis	CVO	Corvallis Muni	CVO	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	9/27		No	No	V	RWY Pavement maintenance. Crack seal. Dates No approximate.		
	Corvailis		Corvallis Muni	CVO		Shutdown	8/1/05 0:00	10/1/05 0:00		ILS VOR	No	Yes		No RWY Overlay.		
-	Corvains		Corvains istain		1101111111	Sharao wh				125 . 011	110	100	100	Safety Area Regrading.Probably displace threshold.		
OR	Cottage Grove	61S	Cottage Grove State	61S	RUNWAY	Other	8/1/05 0:00	9/1/05 0:00	15/33		No	No	Yes	No Dates very approximate.		
			Eugene/Mahlon Sweet											Existing RWY will close for re-marking and re-		
OR	Eugene	EUG	Field	EUG	RUNWAY	Shutdown	9/1/05 0:00	9/3/05 0:00	16R/34L		No	Yes	Yes	No signing needed due to opening of new parallel RWY.		
OD	Eugene	EUG	Eugene/Mahlon Sweet	EUG	RUNWAY	Shutdown	9/12/05 0:00	9/17/05 0:00	16R/34L		No	Yes	Vac	Existing RWY will close for work needed to open new No parallel RWY.		
OK	Eugene		Eugene/Mahlon Sweet	EUU	KUNWAT	Silutuowii	9/12/03 0.00	9/17/03 0.00	10K/34L		NO	168	168	No parallel KW 1.	East protion of TWY "B" and "C" closed until new	
OR	Eugene	EUG	Field	EUG	TAXIWAY	Shutdown	7/4/05 0:00	9/1/05 0:00			No	No	Yes	No	RWY opens.	
OP	Eugene	EUG	Eugene/Mahlon Sweet	EUG	TAXIWAY	Shutdown	8/17/05 0:00	8/24/05 0:00			No	No	Yes	No	TWY "G" closed for pavement rehab.	
OK.	Lugelle		Eugene/Mahlon Sweet		IAAIWAI	Silutuowii	0/17/03 0.00	0/24/03 0.00			140	140			111 G closed for pavement renau.	
OR	Eugene	EUG	Field	ADE	LOC	Commissioning	8/1/05 0:00	10/27/05 0:00	16L	DME	Yes	Yes	Yes	No Scheduled Commissioning.		
														Remove sand dune in approach area. May have to temporarily displace the threshold. Dates very		
OR	Florence	6S2	Florence Muni	6S2	RUNWAY	Other	7/19/05 0:00	11/21/05 0:00	15/33		No	No	Yes	No approximate.	Project delayed until July 19 2005.	
														Replace equipment shelter and foundation electrical	3 3	
OR	Klamath Falls	LMT	Klamath Falls	LMT	MALSR	Shutdown	7/11/05 15:00	7/22/05 23:59	32		No	Yes	Yes	power termination etc. John Potts cellphone: 503-559 No 5668.	Project delayed until next summer due to extra site prep work that needs to be done.	
											1				1 1	

Page 1 8/17/05

## Proposed ANM Commissioning/Decommissioning/Shutdown Schedule

C/FD	CV-DV-	ARPT	AMPROPERVANCE	FAC	E. CHI MEN	HIODE TENDE	CTLA DITE DA TEL	END DAME	DEDUKAN	ASSOC	E/G	NOTE LA	EED	AND DEVIA DESCRIPTION OF THE PROPERTY OF THE P	TDVE DENA DVG	EDO DEMA DAZO
	CITY Klamath Falls	ID	AIRPORT NAME Klamath Falls	ID LMT	FACILITY RUNWAY	WORK TYPE Shutdown	6/1/05 0:00	9/1/05 0:00	RUNWAY 14/32 7/25	FACILITY	No I	Yes		ANI INPUT REMARKS  No Rehab of RWY and TWY F	EDIT REMARKS	FPO REMARKS
OK	Kiamam rans	LIVII	Kiamaui Fans	LIVII	KUNWAI	Silutdowii	0/1/03 0:00	9/1/03 0:00	14/32 1/23		NO	res	ies	Pavement maintenance crack seal. Dates		
OR	Lebanon	S30	Lebanon State	S30	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	16/34		No	No	Yes	No approximate.  RWY 34 end relocated. Probably displace threshold.		
	Lebanon	S30	Lebanon State	S30	RUNWAY	Other	8/1/05 0:00	9/1/05 0:00	16/34		No	No	Yes	No Dates very approximate.		
OR	Madras	S33	City-County	S33	APRON	Shutdown	9/1/05 0:00	10/31/05 0:00			No	No	Yes	No Apron improvements dates approximate.		
OR	McMinnville	MMV	McMinnville Muni	MMV	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	4/22		No	No	Yes	No Pavement maintenance crack seal. Dates approximate.		
OR	Newport	ONP	Newport Muni	ONP	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	16/34		No	No	Yes	No Pavement maintenance crack seal. Dates approximate.		
														Rehab RWY 7/25. Intersecting RWY 11/29 will be closed intermittently at night during low use.		
OB	Pendleton	DDT	Eastam Oragon Bonl	DDT	RUNWAY	Shutdown	5/23/05 0:00	9/1/05 0:00	7/25	ILS MLASR PAPI	No	Vas	Vac	Intersecting RWY 16/34 to be closed for the duration No of RWY 7/25 rehab project.		
			Eastern Oregon Rgnl	PDT						rari	No	Yes		Rehab RWY 7/25. Intersecting RWY 16/34 will be		
	Pendleton Portland		Eastern Oregon Rgnl Portland Intl	PDT PDX		Shutdown Shutdown	5/23/05 0:00 7/1/05 0:00	9/1/05 0:00 9/1/05 0:00	16/34 10R/28L		No No	Yes No		No closed for the duration of RWY 7/25 rehab project.  No Shutdown ten nights during this time period.		
OK	roruand	PDA	roruana mu	PDA	KUNWAI	Silutdowii	//1/03 0:00	9/1/03 0:00	TUK/26L		NO	NO	ies	New parallel TWY for RWY 10/28. Occasional		
OR	Prineville	S39	Prineville	S39	TAXIWAY	New Construction	6/1/05 0:00	8/1/05 0:00	10/28	VASI	No	No	Yes	shutdown of RWY 10/28 when contractor working on No connector TWY. Dates approximate.	Start date delayed until 6/1/05.	
										71101						
OR	Roseburg	RBG	Roseburg Rgnl	RBG	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	16/34		No	No	Yes	No Pavement maintenance crack seal. Dates approximate.  Pavement maintenance crack seal and Apron work.		
OR	Salem	SLE	McNary Fld	SLE	TAXIWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	13/31		No	No	Yes	No Dates approximate.		
OR	Scappoose	SPB	Scapposse Industrial	SPB	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	15/33		No	No	Yes	Pavement maintenance crack and slurry seal. Date approximate.		
OP	Seaside	569	Seaside Muni	56S	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	16/34		No	No	Vac	pavement maintenance crack and slurry seal. Dates No approximate.		
														Pavement maintenance crack and slurry seal. Dates		
OR	The Dalles	DLS	The Dalles Muni	DLS	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	12/30 7/25		No	No	Yes	No approximate.  Pavement maintenance crack and slurry seal. Dates		
OR	Гillammok	S47	Tillamook	S47	RUNWAY	Shutdown	7/15/05 0:00	8/15/05 0:00	1/19 13/31		No	No	Yes	No approximate.		
UT	CEDAR CITY			CDC	ARSR	Other	9/15/05 0:00	9/17/05 0:00	N/A	ARSR MODES	No	Yes	Yes	Shutdown for radome painting. Daily shutdown RTS No in evening.		
														POC Andrew McArthur (206) 300-5581. Complete radar site shutdown to install a new main distribution		
														electrical panel and rewiring facility to allow UPS		
UT	CEDAR CITY			CDC	ARSR	Shutdown	9/28/05 15:00	9/29/05 23:59		MODES	No	No	Yes	No installation.	Project delayed one week.  TECH REQUESTS DOWNTIME FOR THE GS ON	
														TECH REQUESTS DOWNTIME FOR THE GS AND	RUNWAY 35 DUE TO TAXIWAY	
UT	SALT LAKE CY	SLC	Salt Lake City Intl	UTJ	GS	New Construction	8/12/05 12:00	9/9/05 23:59	35	GS MALSR	No	Yes	Yes	MALSR ON RUNWAY 35 DUE TO TAXIWAY No CONSTRUCTION.	CONSTRUCTION.MALSR REQUESTED ON SEPERATE RECORD.	
														TECH REQUESTS DOWNTIME FOR THE MALSR ON RUNWAY 35 DUE TO TAXIWAY		
UT	SALT LAKE CY	SLC	Salt Lake City Intl	UTJ	MALSR	New Construction	8/12/05 12:00	9/9/05 23:59	35	GS MALSR	No	Yes	Yes	No CONSTRUCTION.		
														POC Kevin Zirger (801) 320-2178. We will be lifting the teepee removing the roof down to steel deck		
UT	VERNAL	VEL	Varnal	VEL	VOR	Shutdown	9/6/05 14:00	9/16/05 23:00	34	DME	No	Yes	Vac	rebuilding the roof up to the antenna base ring and No then resetting the teepee.		
01	LIMIL	7 20	, c.mai	▼ EL	VOIC	Shadowii	2/0/03 14.00	7/10/03 23:00	34	DIVIL	110	103	103	Delete previous record for 6/15/05 - 9/15/05. Project		
										MALSR PAPI				delayed and new dates of the shutdown. Two periods of 18 day closures 12:00 am to 5:00 am for rehab of		
WA	BELLINGHAM	BLI	Bellingham Intl	BLI	RUNWAY	Shutdown	7/11/05 0:00	9/16/05 0:00		REIL	No	Yes	Yes	No connecting TWY C E & F.	shown.	
WA	BREMERTON	PWT	Bremerton Natl	PWT	VASI	Replacement	6/29/05 13:30	9/16/05 23:59	01		Yes	Yes	Yes	VASI will be replaced with a PAPI during R/W construction		
														Daily shutdown of LOC and GS for R/W construction. Daily shutdown between 0630 and 1730z Monday		
														through Thursday every week until 9/16/05. POCC		
WA	BREMERTON	PWT	Bremerton Natl	PWT	LOC	New Construction	6/29/05 6:30	9/16/05 17:30	19	GS	No	Yes	Yes	will shutdown LOC and GS transmitter remotly for No this event.		
														POC Mitch Price (206) 658-6681. Replace roof. Facility will be shutdown daily from 14:30 Z to 23:30		
WA	HOQUIAM		Hoquiam/Bowerman	HQM	VOR	Shutdown	8/22/05 14:30	9/1/05 23:30	6/24	TACR	No	Yes	Yes	No Z.		
WA	MOSES LAKE	MWH	Moses Lake/Grant County Intl	MWH	LOC	New Construction	8/16/05 14:31	8/23/05 0:01	23R	GS	No	Yes	Yes	Outage needed for R/W construction both LOC and No GS.		
WΔ	MOSES LAKE		Moses Lake/Grant County Intl	MWH	MLSA	New Construction	8/16/05 14:31	8/23/05 0:01	32R	MLSD/E	No	Yes	Yes	No Outage needed for R/W construction.		
"A	MODED LAKE	141 44 11	County Inti	141 44 11	MLSA	1.cw Construction	0/10/03 14.31	0/25/05 0.01	32K	THE SEPTE	110	103	103	POC Tim Haddick (425 227-2489) Partial RWY		
														shutdown to relocated threshold and relocate the GS and MALSR. ILS OTS until 10/27/05. Arpt to issue		
WA	Olympia	OLM	Olympia	OLM	RUNWAY	Shutdown	7/5/05 0:00	10/27/05 0:00	17	GS MALSR	Yes	Yes	Yes	Yes D NOTAM.		

Page 2 8/17/05

## Proposed ANM Commissioning/Decommissioning/Shutdown Schedule

ST	CITY	ARPT ID	AIRPORT NAME	FAC ID	FACILITY	WORK TYPE	START DATE	END DATE	RUNWAY	ASSOC FACILITY	F/C	NOTAM	FED	ANI INPUT REMARKS	EDIT REMARKS	FPO REMARKS
														POC Timm Haddick (425 227-2346) Update previous record with new start date and adding comments that the REIL and VASI will be OTS from 4/11/05. When 35 opens in its new location the VASI will be replaced		
	Olympia	OLM	Olympia	OLM	RUNWAY	Shutdown	4/11/05 0:00	10/27/05 0:00	17/35	REIL VASI	No	Yes	Yes	Yes with a PAPI.		
WA (	Olympia	OLM	Olympia	OLM	VASI	Replacement	4/11/05 0:00	10/27/05 0:00			Yes	Yes	Yes	Yes Replace the VASI with a PAPI		To the state of th
WA I	Pasco	PSC	Tri-Cities	PSC	RUNWAY	Shutdown	7/18/05 0:00	9/1/05 0:00	31L/21R 12/30	ILS	No	Yes	Yes	POC: Jeff Winter (425 227-2803) Rehab pavement at intersection of the two runways.	Start date delayed until 7/18/05.	If runways shut down only D-NOTAMs required. If any displaced thresholds are involved NOTAMs will be needed and 5 working day notice to SEA FPO required.
WAL	PORT ANGELES	CLM	Port Angeles/Fairchild	CLM	GS	Shutdown	8/15/05 15:00	9/20/05 23:59	8	LOC	No	Vas	Vas	RWY edge light replacement project. The GS will be shutdown daily during the day and the LOC will be shutdown when the contractor is working in the LOC critical area. During incliment weather the ILS will remain operational and no work will be done on the No RWY.		
WAI	OKI ANGELES	CLIVI	IIIU	CLM	US.	Silutdowii	8/13/03 13:00	9/20/03 23:39	0	LOC	NO	Yes	ies	POC: Karen Miles (425 227-2661) Temporary		
WA I	Pullman	PUW	Pullman/Moscow Rgnl	PUW	RUNWAY	Shutdown	8/7/05 0:00	8/30/05 0:00	5/23	PAPI REIL	No	Yes	Yes	No intermittent closures for RSA grading.	Start and End Date Change.	
WA	Pullman	PUW	Pullman/Moscow Rgnl	PUW	MLSA	Shutdown	8/1/05 0:00	9/30/05 0:00	5/23	MLSD MLSE	Yes	Yes	Yes	MSL Shutdown for RSA grading. MLS cables to be relocated.	Start date change as contractor will not mobilize until 8/1/05	
	Pullman		Pullman/Moscow Rgnl	PUW	RUNWAY	Shutdown	7/1/06 0:00	7/15/06 0:00		MLS PAPI REIL	No	Yes		No Tesurface RWY intermittent closures.	Rwy shutdown for one weekend in July for crack seal fog seal/marking. Project delayed until 2006.	D-NOTAM should be sent by airport management indicating runway closure. Please inform SEA FPO (425-227-2229)when project is complete. jdo
WA S	Seattle	SEA	Seattle-Tacoma Intl	SEA	RUNWAY	Shutdown	7/15/05 0:00	9/15/05 0:00	16R	ILS PAPI REII ALSF	No	Yes	Yes	No Close 11pm to 6:30am for RWY slab replacement		D-NOTAM required.
WA S			Seattle-Tacoma Intl	SZI	GS	Shutdown	8/3/05 15:00	8/15/05 23:59	16R		No	Yes		Industrial Waste System AKART line trenching in the Glide Slope critical area. This entry replaces the No shutdown scheduled from 7/15/05 - 9/30/05.		1
	Spokane	GEG	Spokane Intl	GEG	RUNWAY	Shutdown	4/1/05 0:00	9/1/05 0:00	7/25	PAPI REIL VASI	No	Yes	Yes	Intermittent closures for construction of TWY C and connectors.		D-NOTAMs should suffice however if other runway threshold have to be temporarily displaced for construction 5 working notice to SEA FPO required for NOTAMs.
WA	Venatchee	EAT	Pangborn Mem	EAT	RUNWAY	Shutdown	6/1/05 0:00	10/1/05 0:00	12/30	MLS VASI	No	Yes	Yes	POC: Jeff Winter (425 227-2803) 800 foot RWY 30 shift RWY 12 threshold relocation.		Confirm dates. Last meeting I had attended they were talking completion mid-Nov 05 or later. Procedures are st for a 12/22/05 publication
WA	Venatchee	EAT	Pangborn Mem	EAT	MLSA	Decommissioning	9/28/06 0:00	9/28/06 0:00	30	MLSD MLSE	No	No	Yes	RWY 12/30 is shifting 800 ft and thus the MLS will not be useable. Also an ILS is being established on No RWY 12.	Decommissioning delayed until the procedure for the ILS and the RWY extension are complete	
WA	/AKIMA	YKM	Yakima Air Terminal	YKM	GS	Shutdown	9/10/05 0:00	9/27/05 0:00	27		No	Yes	Yes	POC Mary Vargas 425 227-2660. Convert part of closed RWY to TWY. Rehab existing pavement. GS No will be OTS when working in GS critical area.	Project start date delayed.	
WY	Afton	AFO	Afton Muni	AFO	RUNWAY	Shutdown	11/1/05 0:00	9/1/06 0:00	16/34	PAPI/VASI	No	Yes	Yes	No RWY Extension		
WY	CHEYENNE	CYS		CYS	GS	Airport Imprv. Plan	3/21/05 16:45	6/30/05 22:00	27	LOC MALSR RVR	No	Yes	Yes	No Extended outage for Taxi and Runway construcion.	Added more facilities to the affected facilities list.	
	EVANSTON		Evanston Uinta Co Burns Fld	EVW	LOC	Commissioning	4/1/06 0:00	9/28/06 0:00	23	GS	Yes	No	Yes	POC Vern Newton (425 227-1553) The ILS will be installed after the new RWY has been constructed.  Construction on hold as the Airport Authority needs more funds to complete the construction.		
WY J	ackson	JAC	Jackson Hole	JAC	AIRPORT	New Construction	6/1/05 0:00	8/15/05 0:00			No	No	No	No Apron Construction		
WY I	USK			LSK	ARSR	Shutdown	8/2/05 11:00	8/19/05 23:59		MODES	Yes	No	Yes	POC Steve Riordan (425) 227-2482. The ARSR and MODES will be OTS daily and times will vary for optimization. A schedule of outage times will be coordinated locally and with the ARTCC.		
WY	MUDDY MTN			DDY	VOR	Shutdown	9/26/05 14:00	10/20/05 23:00		TACR	No	Yes	Yes	POC Minh Du (425) 227-2417. Replace power cable to site. This will require three eight hour shutdowns for three consecutive days during this time period.  Yes The exact dates have not been confirmed.	Lack of construction contract bidders. Dates questionable will likely happen in September or October 2005.	
WY	ROCK SPRINGS			RKS	ARSR	Shutdown	8/24/05 15:00	8/25/05 23:59		MODES	No	No	Yes	POC Andrew McArthur (206) 300-5581. Complete radar site shutdown to install a new main distribution electrical panel and rewiring facility to allow UPS No installation.		

Page 3 8/17/05