

MONTHLY PROJECT REPORT

SR 104 Hood Canal Bridge Retrofit and East Half Replacement

September 2004

Project Location: SR 104, Hood Canal Bridge

PIN: 310407B

WIN: C10407T

Contractor: Kiewit-General, A Joint Venture


Project Cost Summary:

Category	Budget (\$M)	Expended (\$M)
Construction Contract (Incl. Sales Tax)	221.17	64.81
Engineering	12.33	5.21
Contingencies / Other	11.62	1.77
Total	245.12	71.79

Project Schedule Status:

- Graving Dock construction is behind schedule as a result of a suspension of work due to an archaeology investigation.
- Contractor and WSDOT are evaluating the schedule to determine the completion date.

Project Progress To Date: (% Based on contract \$'s)



Project Milestones Overview:


Milestone	Original	Current	Mos. Change
Notice to Proceed	Jul-03	Jul-03	0.0
Start Project Construction	Aug-03	Aug-03	0.0
Start Graving Dock Sheetpile	Sep-03	Apr-04	-7.5
Pontoons - 1st Concrete Placement	Jan-04	Mar-05	-14.0
Start West Half Bridge Deck Widening	May-04	May-04	0.0
Complete Graving Dock Construction	Nov-04	Jan-06	-14.0
Pontoons - 1st Float Out at Graving Dock	Nov-04	Jan-06	-14.0
Complete West Bridge Approach Spans	Sep-05	Sep-05	0.0
Complete East Bridge Approach Spans	Oct-05	Oct-05	0.0
Set 1st Bridge Anchor	Jul-05	May-06	-12.0
Complete Pontoon & Anchor Casting	Jul-05	Nov-06	-16.0
Close Bridge	May-06	May-07	-12.0
Open Bridge	Jun-06	Jun-07	-12.0
Complete West Half Elect / Mech Upgrade	Aug-07	Aug-08	-12.0
Substantial Completion	Dec-07	Dec-08	-12.0

Hood Canal Bridge



East Approach Work Trestle

Graving Dock PA



Mechanical Web Screen Operations

[Click on an Image to enlarge](#)

Progress Highlights for September 2004:

Graving Dock Site:

- Archeology; Sheet Pile Driving; Coffercell Construction; Concrete Slabs; Trench Drains

Canal Site:

- X-Beam Extensions; Concrete Deck and Barrier Placement; Lift Span Widening; Trestle Construction

Activities Scheduled for October 2004:

Graving Dock Site:

- Archeology; Sheet Pile Driving; Coffercell Construction; Slab Concrete Placement; Trench Drains

Canal Site:

- X-Beam Extensions ; Deck & Barrier Concrete Placement; Lift Span Widening; Trestle Construction; Shaft Installation

Public Information:

- Provided presentations to North Mason Chamber of Commerce and the Peninsula Regional Transportation Planning Organization
- Updated project web site
- Provided project media information
- Distributed monthly project updates via e-mail to constituent list

Project Summary Schedule: (Note: Based on current information. Adjustments will be made as necessary.)

Activity	2003				2004				2005				2006				2007				2008			
	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV
Notice to Proceed																								
Close Bridge																								
Open Bridge																								
Project Completion																								
CONTRACT PHASING:																								
Phase 1 - Casting / Approaches / Widening																								
Phase 2 - Bridge Closure & Replacement																								
Phase 3 - Testing / Training																								
Phase 4 - Draw Span Upgrade																								
CONSTRUCTION:																								
Construct Graving Dock																								
Cast Pontoons & Anchors																								
Assemble Pontoons & Draw Span																								
Construct West Bridge Approach																								
Construct East Bridge Approach																								
West Half Deck Widening - South																								
West Half Deck Widening - North																								
Replace Pontoons & Superstructure																								
Testing & Training																								
West Half Elect / Mech Upgrade																								
	Current Month																							

For more information, Call Ron Lewis, Project Manager at (360) 357-2614

Or visit our website: www.hoodcanalbridge.com