

## SR 99 Tunnel Project – Interior Structures Weekly Report *Feb. 10, 2017 (covers Feb. 3 to Feb. 10)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Southbound roadway	2/3	3,967 feet	43 percent	
Northbound walls	2/2	4,999 feet	54 percent	
Corbels	2/2	5,643 feet	61 percent	
Northbound roadway	N/A	N/A	N/A	
Southbound walls	N/A	N/A	N/A	

