

## SR 99 Tunnel Project – Interior Structures Weekly Report *March 17, 2017 (covers March 10 to March 17)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Lower half of southbound west walls	5/5	975 feet	11 percent	
Southbound roadway	3/3	4,609 feet	50 percent	
Northbound walls	2/2	5,594 feet	60 percent	
Corbels	1/1	6,237 feet	67 percent	
Northbound roadway	N/A	N/A	N/A	

