

SR 99 Tunnel Project – Interior Structures Weekly Report *Aug. 4, 2017 (covers July 28 to Aug. 4)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Southbound east/upper west walls	3/6	2,271 feet	24 percent	
Lower half of southbound west walls	1/2	5,741 feet	62 percent	
Southbound roadway	1/2	7,000 feet	76 percent	
Northbound walls	3/3	7,952 feet	86 percent	
Corbels	3/3	8,559 feet	92 percent	
Northbound roadway	N/A	N/A	N/A	

