


I-405 Project Implementation

- ✓ **Multi-modal, Multi-agency Approach**
- ✓ **Key Principles**
- ✓ **Lessons Learned Nationally**
- ✓ **Project Management and Implementation Approach**
- ✓ **Segments, Construction Options & Schedules**
- ✓ **Funding**
- ✓ **Implementation Factors and Risks**
- ✓ **Key Questions & Delivery Elements**

Multi-Modal and Multi-Agency Approach



Key Principles


FEIS / ROD “What” to Implement Project Delivery “How” to Implement

- **Strong Owner Role**
- **Need to be Flexible and Nimble**
- **Small WSDOT Team**
- **Build on National “Lessons Learned” and I-90 Experience**
- **Leverage Private Sector**
 - **Use General Engineering Consultant to Create Integrated Management Team**
 - **Use Consultants for Preliminary Design**
 - **Use Design-Build for Final Design & Construction**

National Best Practices

- Denver
- Boston
- South Carolina
- San Diego
- Los Angeles
- Salt Lake City
- Phoenix
- New York
- Cincinnati


What We Learned




WSDOT Management Responsibility

- **Northwest Washington Division**
- **Urban Corridors Office**
- **I-405 Project Director**
- **Focused I-405 WSDOT Team**

Urban Corridors Office



Working Model for I-405 Program Delivery Structure



I-405 Implementation Approach

- **Install Organizational Structure (GEC)**
- **Develop Environmental Vision**
 - Environmental Permit Strategy
- **Preliminary Design Corridor Wide**
 - 0-5% Design
 - Focus on “Hot-Spots”
- **Segment Preliminary Design and Environmental Documentation**
- **Design-Build Contracts**


I-405 General Engineering Consultant's Initial Tasks

- **Project Management Strategies**
- **Project Delivery Strategies**
- **Environmental Vision**
- **Corridor Preliminary Design 0-5%**
- **Cost Verification**

I-405 Preferred Contracting Method

“GEC Plus On-Calls”

Contract GEC, PD Firm(s), and Specialty Firm(s) using On-Call Agreements



LEGEND:

Under Contract Up-Front


Future Contract



I-405 Segments

- **I-5 Tukwila to Factoria**
- **Factoria thru Bellevue**
- **Kirkland to Bothell**
- **Bothell to Lynnwood I-5**

I-405 Implementation Plan
Project Segments for Sketch Level
Planning




Construction Options and Schedules

- **Funding Availability will Determine Option**
- **Currently Preparing for “High” – 10 year delivery**
 - **High – Concurrent Segments – 10 years**
 - **Medium – Sequenced Segments – 18 years**
 - **Low – Hot Spot Improvements as funding becomes available**

I-405 Project Implementation

"Concurrent Segments" (10-year Design-Build)




Project ROD/ FONSI

10 years

I-405 Project Implementation

"Sequential Segments" (18-year Design-Build)



18 years

Funding

- Existing - \$10.5M “Seed Money” to start
- Proposed – Governor’s \$8.5B Transportation Budget includes \$2.2B for I-405
- Needed for 10 year Delivery
 - \$50M this biennium to continue essential preparation
 - Minimum of \$250M for Advanced R/W, Environmental Mitigation, Utility Relocations and early TDM and ITS Implementation Needed in 2003-05
 - \$2.0B Commitment for 2003-05 to Start Design-Build Contract for 1st Segment
 - \$1.3B Commitment for 2005-07 to Start Design-Build Contract for 2nd Segment
 - \$2.0B Commitment for 2007-09 to Start Design-Build Contract for 3rd and 4th Segments

Implementation Factors and Risks

- **Funding Availability**
 - Funding adequate for essential first steps
 - Funding Supports Early R/W, Environmental and Utility Actions
 - Continuous Funding Commitment Once Started
- **Environmental**
 - Development of Environmental Vision for Corridor
 - Successful Agency Environmental Permit Strategies based on Vision
- **MOUs with Community & Agency Support to gain timely concurrence**
- **Design-Build will require Modifications of R/W Process & Utility Relocations**

Key Questions

- **Scope of the Preferred Alternative – Additional Elements Increase Cost**
- **Cost Elements Being Analyzed**
 - **Basic Alternative #3**
 - Items removed
 - BNSF
 - Items added
 - Managed Lanes (4 foot buffer)
 - Collector Distributor/Auxiliary Lanes S. of I-90
 - SR 167 add lane south of I-405
 - Items under review
 - How to portray the cost of I-405 & SR 520 Interchange
 - Arterials not part of Alternative 3
 - Some Direct Access Projects not costed-out as part of Alternative 3

Key Questions (cont)

- **Resolving How to Proceed with Environmental Vision and Early Environmental Mitigation**
- **Permit Streamlining – Ensure Process Moves Quickly Enough to Benefit Project(s)**
- **Process for Local Agency Decision Making that Leads to Timely Project Implementation**
- **Executive Committee Role**

I-405 Executive Committee

- **Executive Committee Has Been Important to Project Support**
- **Need to Maintain High Level Interest and Support**
- **Executive Committee Can Help Maintain Project Scope and Control of Unprogrammed Requests**

Key Delivery Elements

- **Early Right of Way Acquisitions**
- **Advanced Utility Relocations**
- **Multi-Agency Role**
 - **Define Roles and Responsibilities**
 - **Matrix of Program Projects**
 - **Phasing & Funding**
 - **Develop MOUs**

Engineering and Environmental Challenges

I-405 Tukwila/Renton (SR 181 to SR 169)

