

I-5/Stillaguamish River Br to Hill Ditch Br - PCCP Rehabilitation

Project Information

PIN: 100558C As of Date: May 2020

Region: Northwest Regional Admin: M. Cotten

State Route: I-5 Current Status: Completed

Legislative Districts: 10

Project Description

Rehabilitate the concrete pavement along I-5 NB between MP 209.48 to MP 219.82 and southbound between MP 209.09 to MP 219.79 through the combination of several strategies such as select concrete panel replacement, diamond grinding, milling and inlaying of the selected shoulder surfaces with Hot Mix Asphalt (HMA) to match the concrete pavement.

Contractor: 009231 - Graham Contracting, LTD. \$15,229,802.19 - 4/6/18

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2016	Q3 2016	On Schedule			
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule			
Environmental Complete	Q3 2017	Q3 2017	On Schedule			
Right of Way Complete						
Contract Advertisement	Q1 2018	Q1 2018	On Schedule			
Operationally Complete	Q4 2019	Q4 2019	On Schedule			

Project Cost Summary (\$ in Thousands)						
Leg. Initial Current Leg. Current Approve Project Status Budget Budget Cost						
Preliminary Engineering	\$0	\$491	\$491			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$18,211	\$18,211			
Total	\$0	\$18,701	\$18,701			

Project Funding Summary - Current Approved Cost (\$ in Thousands)							
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total	
Prelim Engineering	\$0	\$0	\$491	\$0		\$491	
Right of Way	\$0	\$0	\$0	\$0		\$0	
Construction	\$0	\$0	\$18,211	\$0		\$18,211	
Total	\$0	\$0	\$18,701	\$0		\$18,701	

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/i5/stillaguamishtohill ditchbrpave/home$



I-5/236th St NE to Starbird Road Interchange - Ramp Paving

Project Information As of Date: May 2020 Regional Admin: M. Cotten

Region: Northwest State Route: I-5 Current Status: Completed

PIN: 100558D

Legislative Districts: 10

Project Description

This project will mill and fill the ramps at I-5/236th St NE, I-5/SR 532, I-5/300th St NW and I-5/Starbird Rd interchanges with Hot Mix Asphalt (HMA).

Contractor: 009231 – Graham Contracting, LTD. \$1,669,239.51 - 4/6/18

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2016	Q3 2016	On Schedule			
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule			
Environmental Complete	Q3 2017	Q3 2017	On Schedule			
Right of Way Complete						
Contract Advertisement	Q1 2018	Q1 2018	On Schedule			
Operationally Complete	Q4 2019	Q4 2019	On Schedule			

Project Cost Summary (\$ in Thousands)						
Leg. Initial Current Leg. Current Approv Project Status Budget Budget Cost						
Preliminary Engineering	\$0	\$155	\$155			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$2,575	\$2,575			
Total	\$0	\$2,729	\$2,729			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$155	\$0		\$155
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,575	\$0		\$2,575
Total	\$0	\$0	\$2,729	\$0		\$2,729

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/i5/stillaguamishtohill ditchbrpave/home$



I-5/SR 532 Interchange - ADA Compliance

Project Information PIN: 100558E As of Date: May 2020 Region: Northwest Regional Admin: M. Cotten

State Route: I-5 Current Status: Completed

Legislative Districts: 10

Project Description

This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2016	Q3 2016	On Schedule			
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule			
Environmental Complete	Q3 2017	Q3 2017	On Schedule			
Right of Way Complete						
Contract Advertisement	Q1 2018	Q1 2018	On Schedule			
Operationally Complete	Q4 2019	Q4 2019	On Schedule			

Project Cost Summary (\$ in Thousands)						
Leg. Initial Current Leg. Current Approve Project Status Budget Budget Cost						
Preliminary Engineering	\$0	\$53	\$32			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$132	\$121			
Total	\$0	\$185	\$153			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$32	\$0		\$32
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$121	\$0		\$121
Total	\$0	\$0	\$153	\$0		\$153

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/i5/stillaguamishtohill ditchbrpave/home$