

## US 2/SR 21 to Creston - Chip Seal

Project Information
PIN: 600222K As of Date: April 2020
Region: Eastern Regional Admin: M. Gribner

State Route: US 2 Current Status: Construction

Legislative Districts: 13

Project Description

Contractor: 009526 - CENTRAL WASHINGTON ASPHALT, INC. - \$823,200.23 - 03/17/2020

| Project Milestones            |               |              |             |  |  |  |
|-------------------------------|---------------|--------------|-------------|--|--|--|
| Milestone                     | Original Date | Current Date | Status      |  |  |  |
| Project Definition Complete   | Q4 2018       | Q4 2018      | On Schedule |  |  |  |
| Preliminary Engineering Start | Q3 2019       | Q3 2019      | On Schedule |  |  |  |
| Environmental Complete        | Q4 2019       | Q4 2019      | On Schedule |  |  |  |
| Right of Way Complete         |               |              |             |  |  |  |
| Contract Advertisement        | Q1 2020       | Q1 2020      | On Schedule |  |  |  |
| Operationally Complete        | Q4 2020       | Q4 2020      | On Schedule |  |  |  |

| Project Cost Summary (\$ in Thousands) |                        |                        |                          |  |  |  |
|--|------------------------|------------------------|--------------------------|--|--|--|
| Project Status                         | Leg. Initial<br>Budget | Current Leg.<br>Budget | Current Approved<br>Cost |  |  |  |
| Preliminary Engineering                | \$0                    | \$31                   | \$31                     |  |  |  |
| Right of Way                           | \$0                    | \$0                    | \$0                      |  |  |  |
| Construction                           | \$0                    | \$1,067                | \$1,067                  |  |  |  |
| Total                                  | \$0                    | \$1,098                | \$1,098                  |  |  |  |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) |        |     |                           |     |       |         |  |
|---|--------|-----|---------------------------|-----|-------|---------|--|
| Project Phase   | Nickel | TPA | Pre-<br>Existing<br>Funds | CWA | Other | Total   |  |
| Prelim Engineering  | \$0    | \$0 | \$31                      | \$0 |       | \$31    |  |
| Right of Way  | \$0    | \$0 | \$0                       | \$0 |       | \$0     |  |
| Construction  | \$0    | \$0 | \$1,067                   | \$0 |       | \$1,067 |  |
| Total   | \$0    | \$0 | \$1,098                   | \$0 |       | \$1,098 |  |

 $\label{project_projects} \textit{Project Web Site: https://www.wsdot.wa.gov/projects/eastern region/2020-chip-seal/home} \\$ 



# SR 23/Lords Creek Rd to SR 28 - Chip Seal

Project Information PIN: 602305X As of Date: April 2020 Regional Admin: M. Gribner Region: Eastern

State Route: SR 23 Current Status: Construction

Legislative Districts: 13

Project Description

Application of a Bituminous Surface Treatment to this section of roadway will extend the service life of the pavement surface.

Contractor: 009526 - CENTRAL WASHINGTON ASPHALT, INC. - \$904,928.14 - 03/17/2020

| Project Milestones            |               |              |             |  |  |  |
|-------------------------------|---------------|--------------|-------------|--|--|--|
| Milestone                     | Original Date | Current Date | Status      |  |  |  |
| Project Definition Complete   | Q4 2018       | Q4 2018      | On Schedule |  |  |  |
| Preliminary Engineering Start | Q3 2019       | Q3 2019      | On Schedule |  |  |  |
| Environmental Complete        | Q4 2019       | Q4 2019      | On Schedule |  |  |  |
| Right of Way Complete         |               |              |             |  |  |  |
| Contract Advertisement        | Q1 2020       | Q1 2020      | On Schedule |  |  |  |
| Operationally Complete        | Q4 2020       | Q4 2020      | On Schedule |  |  |  |

| Project Cost Summary (\$ in Thousands) |                        |                        |                          |  |  |  |
|--|------------------------|------------------------|--------------------------|--|--|--|
| Project Status                         | Leg. Initial<br>Budget | Current Leg.<br>Budget | Current Approved<br>Cost |  |  |  |
| Preliminary Engineering                | \$0                    | \$39                   | \$39                     |  |  |  |
| Right of Way                           | \$0                    | \$0                    | \$0                      |  |  |  |
| Construction                           | \$0                    | \$1,329                | \$1,320                  |  |  |  |
| Total                                  | \$0                    | \$1,368                | \$1,359                  |  |  |  |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) |        |     |                           |     |       |         |  |
|---|--------|-----|---------------------------|-----|-------|---------|--|
| Project Phase   | Nickel | TPA | Pre-<br>Existing<br>Funds | CWA | Other | Total   |  |
| Prelim Engineering  | \$0    | \$0 | \$39                      | \$0 |       | \$39    |  |
| Right of Way  | \$0    | \$0 | \$0                       | \$0 |       | \$0     |  |
| Construction  | \$0    | \$0 | \$1,320                   | \$0 |       | \$1,320 |  |
| Total   | \$0    | \$0 | \$1,359                   | \$0 |       | \$1,359 |  |

 $\label{project} \mbox{ Project Web Site: https://www.wsdot.wa.gov/projects/easternregion/2020-chip-seal/home} \\$ 



## SR 27/Rockford to Freeman - Chip Seal

Project Information
PIN: 602706X As of Date: April 2020
Region: Eastern Regional Admin: M. Gribner

State Route: SR 27 Current Status: Construction

Legislative Districts: 06, 09

Project Description

Contractor: 009526 - CENTRAL WASHINGTON ASPHALT, INC. - \$618,201.84 - 03/17/2020

| Project Milestones            |               |              |             |  |  |  |
|-------------------------------|---------------|--------------|-------------|--|--|--|
| Milestone                     | Original Date | Current Date | Status      |  |  |  |
| Project Definition Complete   | Q4 2018       | Q4 2018      | On Schedule |  |  |  |
| Preliminary Engineering Start | Q3 2019       | Q3 2019      | On Schedule |  |  |  |
| Environmental Complete        | Q4 2019       | Q4 2019      | On Schedule |  |  |  |
| Right of Way Complete         |               |              |             |  |  |  |
| Contract Advertisement        | Q1 2020       | Q1 2020      | On Schedule |  |  |  |
| Operationally Complete        | Q4 2020       | Q4 2020      | On Schedule |  |  |  |

| Project Cost Summary (\$ in Thousands) |                        |                        |                          |  |  |  |
|--|------------------------|------------------------|--------------------------|--|--|--|
| Project Status                         | Leg. Initial<br>Budget | Current Leg.<br>Budget | Current Approved<br>Cost |  |  |  |
| Preliminary Engineering                | \$0                    | \$32                   | \$34                     |  |  |  |
| Right of Way                           | \$0                    | \$0                    | \$0                      |  |  |  |
| Construction                           | \$0                    | \$836                  | \$884                    |  |  |  |
| Total                                  | \$0                    | \$868                  | \$918                    |  |  |  |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) |        |     |                           |     |       |       |  |
|---|--------|-----|---------------------------|-----|-------|-------|--|
| Project Phase   | Nickel | TPA | Pre-<br>Existing<br>Funds | CWA | Other | Total |  |
| Prelim Engineering  | \$0    | \$0 | \$34                      | \$0 |       | \$34  |  |
| Right of Way  | \$0    | \$0 | \$0                       | \$0 |       | \$0   |  |
| Construction  | \$0    | \$0 | \$884                     | \$0 |       | \$884 |  |
| Total   | \$0    | \$0 | \$918                     | \$0 |       | \$918 |  |

 $\label{project_projects} \textit{Project Web Site: https://www.wsdot.wa.gov/projects/eastern region/2020-chip-seal/home} \\$ 



# SR 231/Fisher Rd to US 395 - Chip Seal

Project Information PIN: 623104U As of Date: April 2020 Region: Eastern Regional Admin: M. Gribner

State Route: SR 231 Current Status: Construction

Legislative Districts: 07, 13

Project Description

009526 - CENTRAL WASHINGTON ASPHALT, INC. - \$2,312,855.04 - 03/17/2020

| Project Milestones            |               |              |             |  |  |  |
|-------------------------------|---------------|--------------|-------------|--|--|--|
| Milestone                     | Original Date | Current Date | Status      |  |  |  |
| Project Definition Complete   | Q4 2018       | Q2 2019      | Late        |  |  |  |
| Preliminary Engineering Start | Q3 2019       | Q3 2019      | On Schedule |  |  |  |
| Environmental Complete        | Q4 2019       | Q4 2019      | On Schedule |  |  |  |
| Right of Way Complete         |               |              |             |  |  |  |
| Contract Advertisement        | Q1 2020       | Q1 2020      | On Schedule |  |  |  |
| Operationally Complete        | Q4 2020       | Q4 2020      | On Schedule |  |  |  |

| Project Cost Summary (\$ in Thousands) |                        |                        |                          |  |  |  |
|--|------------------------|------------------------|--------------------------|--|--|--|
| Project Status                         | Leg. Initial<br>Budget | Current Leg.<br>Budget | Current Approved<br>Cost |  |  |  |
| Preliminary Engineering                | \$0                    | \$55                   | \$60                     |  |  |  |
| Right of Way                           | \$0                    | \$0                    | \$0                      |  |  |  |
| Construction                           | \$0                    | \$3,326                | \$2,822                  |  |  |  |
| Total                                  | \$0                    | \$3,381                | \$2,882                  |  |  |  |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) |        |     |                           |     |       |         |  |
|---|--------|-----|---------------------------|-----|-------|---------|--|
| Project Phase   | Nickel | TPA | Pre-<br>Existing<br>Funds | CWA | Other | Total   |  |
| Prelim Engineering  | \$0    | \$0 | \$60                      | \$0 |       | \$60    |  |
| Right of Way  | \$0    | \$0 | \$0                       | \$0 |       | \$0     |  |
| Construction  | \$0    | \$0 | \$2,822                   | \$0 |       | \$2,822 |  |
| Total   | \$0    | \$0 | \$2,882                   | \$0 |       | \$2,882 |  |

Project Web Site: https://www.wsdot.wa.gov/projects/easternregion/2020-chip-seal/home