




Central Waterfront Transmission Line Relocation Project

Dave Smith, Alaskan Way Viaduct Program Manager
Tamara Jenkins, Project Manager
Seattle City Light
October 26, 2011

Project area map



Project updates: Schedule

- Ongoing conversations under way with the contractor about staging, phasing, and the schedule of work.
- Anticipate slight changes to the information presented today, and will share any updates as available.
- Entire project schedule expected to be known the next couple of weeks.

Project updates: Schedule

- Project work will begin in mid-November:
 - Potholing, exploratory trench work, dewatering, and cofferdams.
 - Complete/cover utility potholing and exploratory trenching.
- Project-wide, there will be preparatory and exploratory trench work before Jan. 1.
- Starting the preparatory and exploratory work now helps to ensure that the project is completed on time.
- The work this holiday season also ensures crews can hit the ground running to install and complete the trenching, vault installation, and duct bank installation after Jan. 1.


Project updates: Crews


- Three crews will be working when the project begins in mid-November:
 - One crew at Yesler Way/Columbia Street, one at Spring/Seneca streets (working on potholing, exploratory trench work, dewatering, and cofferdams).
 - Third crew will be along the entire alignment (complete preparatory work and restoration).
- Work days will generally be 7 a.m. to 4:30 p.m., five days a week.
- After Jan. 1, number of crews and hours of work will change to ensure the major elements of the project are completed on time.

Project updates: Parking

- There are no planned parking impacts to the surface parking lot at the corner of University Street and Western Avenue.
 - Equals approximately 60 total parking spaces.
 - Ingress/egress to parking lot will be maintained.
- Currently no weekend work is planned during the holiday season; to extent possible, worksites will be cleaned up to maximize on-street parking available.
- No work is planned on Thanksgiving and Christmas holiday, or federally-observed holidays for 2011 (Dec. 26, Jan. 2).

Preliminary parking availability, Nov. - Jan. 1



 = Planned construction start date

 = On-street parking availability under the viaduct along the project alignment

Continuing discussions

- Maintaining east/west pedestrian access throughout construction.
- Working with the contractor to keep the staging areas along the project alignment to a minimum, allowing for more public parking.

Contact info

Web:

www.seattle.gov/light/aboutus/construction/cwftransmission

Email:

CWFTransmission@seattle.gov

Hotline: 206-618-8584

