

Highway Construction Program

Monthly Delivery Progress Report Watch List

June 2016

This report focuses on Capital Highway Program projects which have, or may have significant changes in scope, schedule, or budget. These projects are reported monthly by CPDM to identify when and how these delivery issues are resolved.

The Monthly Delivery Progress Report Watch List replaces the quarterly delivery progress report previously known as The Gray Notebook Watch List. A monthly report allows for timely reporting and improves transparency on delivery progress.

This report sorts projects into three categories: new projects being reported on, changes from last month, and projects previously reported that have no changes and are not yet resolved.

- **New projects this month.** These projects have been added to the watch list due to potential changes or issues in scope, schedule, or budget. This category also includes projects with changes that occurred and were resolved within the current month.
- **Changes from Prior Month.** Changes discussed in this section were on the previous month's watch list and have other issues that have happened; or they may have been resolved.
- **No Changes from Prior Month.** These projects were on the previous month's watch list and are being followed while an issue is in the process of being resolved.
- **Projects are Removed** when delivery has been delayed out of the Six-Year Plan, when delivery has been attained, or when a significant issue has been mitigated and/or approved by WSDOT.

For additional information on scope, schedule and budget for all projects, please visit [WSDOT's project pages](#). This is the link that leads to the websites of individual projects:
<http://www.wsdot.wa.gov/projects/search/>

To search for a particular project, please enter the state route, county, project title or PIN.

Summary

Delivery Progress Report Summary Table as of June 30, 2016, with issues based on a monthly update.

New in June 2016	
Project	Phase/Issue
None	

Changes from Prior Month	
Project	Phase/Issue
None	

No Changes from Prior Month	
Project	Phase/Issue
SR 3/Belfair Area - Widening and Safety Improvements (Mason) 300344D	Construction: detention pond fail
SR 99/S King St Vic to Roy St - Viaduct Replacement (King) 809936E	Construction: schedule delay
SR 161/24th St E to Jovita - Add Lanes (Pierce) 316118A	Construction: potential cost increase

Removed in June 2016	
Project	Phase/Issue
None	

Project Detail

Below is the detail behind the above summary.

No Changes from Prior Month

SR 3/Belfair Area - Widening and Safety Improvements (Mason)

Status: No change.

Previously reported: Due to excessive rainfall and a higher than expected water table, three detention ponds on this project flooded over. The ponds are currently being re-designed, which may increase the cost and delay the project.

Higher than normal rainfall caused the water table to rise, which caused three newly installed detention ponds to fail. The rise in the high water table meant that the water flowed into the ponds from underneath, raising the pond liner and causing the walls of the ponds to blow out. The ponds are being re-designed to address the high water table, and to keep them within the right of way.

WSDOT is working on a cost estimate and will also determine whether the re-design will cause a delay to the operationally complete date.

(For the complete Watch List report, please see the [March 2016 Watch List](#) at the Project Delivery Reports Archive website.)

SR 99/S King St Vic to Roy St - Viaduct Replacement (King)

Status: No change.

Previously reported: Seattle Tunnel Partners' (STP) most recent schedule shows that the tunnel will open spring 2018. STP's original tunnel opening date was November 2016. WSDOT cannot verify any of the dates shown in STP's schedule.

(For the complete Watch List report, please see the [July 2014 Watch List](#) at the Project Delivery Reports Archive website.)

For more updates on the Alaskan Way Viaduct Replacement project, please see the Alaskan Way Viaduct website at <http://www.wsdot.wa.gov/projects/viaduct/>

SR 161/24th St E to Jovita - Add Lanes (Pierce)

Status: No change.

Previously reported: There is a potential cost increase due to a pending claim by the contractor. The project was completed on August 21, 2014. (For the complete report, please see the [September 2014 Watch List](#) at the Project Delivery Reports Archive website.)