

SR20 / SHARPES CORNER


Potential Construction Phasing

PHASE 1 - CONSTRUCT BYPASS
TRAFFIC OPERATES UNDER EXISTING CONDITIONS



AREA UNDER CONSTRUCTION
REVISED TRAFFIC LANES

PHASE 2 - CONSTRUCT NORTH HALF OF ROUNDABOUT
TRAFFIC SHIFTED TO A TEMPORARY SIGNAL. BYPASS IN OPERATION




AREA UNDER CONSTRUCTION
REVISED TRAFFIC LANES

PHASE 3 - CONSTRUCT SOUTH EAST QUADRANT OF ROUNDABOUT
TRAFFIC SHIFTED TO A TEMPORARY SIGNAL. BYPASS IN OPERATION



AREA UNDER CONSTRUCTION
REVISED TRAFFIC LANES

PHASE 4 - CONSTRUCT SOUTH WEST QUADRANT OF ROUNDABOUT
TRAFFIC SHIFTED TO A TEMPORARY SIGNAL. BYPASS IN OPERATION



AREA UNDER CONSTRUCTION
REVISED TRAFFIC LANES

PHASE 5 - CONSTRUCT ALL ROUNDABOUT ISLANDS
TRAFFIC OPERATING AS A ROUNDABOUT WITH TEMPORARY MARKINGS



AREA UNDER CONSTRUCTION
REVISED TRAFFIC LANES

Possible Construction Strategies

- **Build it as quickly as possible** – This option would likely have the biggest impact on day to day traffic.
- **Minimize day to day traffic impacts** – This option would lengthen the overall construction duration, likely to two construction seasons.
- Some work will be required to occur at night. Additional work could be done at night to minimize daytime impacts but may have other impacts on local residences or businesses.
- As a user of this intersection do you have any preference or suggestions? Please provide them on the comment card.