

Monday, September 10, was the last weekly project construction meeting at the site to discuss safety and upcoming work activities between the Lower Elwha Klallam Tribe (LEKT), Washington State Department of Transportation (WSDOT), Kiewit-General, and Cascadia Archaeology. Project construction is complete and transporting the removed sheet pile off the site is the final remaining activity.

### **Sheet Pile Removal and Transporting Progress**

- Removing sheet pile is 100% complete as of September 6.
- Transporting the removed sheet pile began September 17. By September 20, approximately 5% of the removed sheet pile was transported off of the site.



10-September-2007. Stacking sheet pile for removal from site.

## Shotwell Dirt Pile Transport

- 100% complete as of August 2, 2007



25-July-2007. Dirt removed from Shotwell Recycling Facility

## Concrete Pad Removal Progress

- 100 % complete as of June 21, 2007



26-June-2007. View of area where concrete pad once was.

## Concrete Trench Drain Removal Progress

- 100% complete as of June 26, 2007



27-June-2007. Backfilling area where trench drain was removed.