

Weekly project construction meetings continued (on Mondays) at the site to discuss safety and upcoming work activities. This ensures continual communication between the Lower Elwha Klallam Tribe (LEKT), Washington State Department of Transportation (WSDOT), Kiewit-General, and Cascadia Archaeology.

Sheet Pile Removal Progress

- As of July 26, 2007, crews have removed 2,000 lineal feet of sheet pile. Approximately 900 l.f. of sheet pile remain. Difficulty of pulling sheet pile varies from pile to pile. The deep piles with over 60' of embedment are very difficult to remove.
- The following amounts of sheet pile have been removed:
 - July 16 – 26: 100 l.f.
 - July 2 – 12: 100 l.f.
 - June 18 – 28: 1,000 l.f.
 - June 6 – 14: 800 l.f.
- Approximately 70% complete as of July 26, 2007



24-July-2007. Preparing to remove more sheet piles.

Shotwell Dirt Pile Transport

- On July 26, crews completed transporting 19,800 cubic yards of dirt from the Shotwell Recycling Facility to the graving dock site. This activity began on June 25, 2007
- A final walk through will be conducted to look for minor remaining materials
- 99% complete as of July 26, 2007



25-July-2007. Dirt removed from Shotwell Recycling Facility

Concrete Pad Removal Progress

- 100 % complete as of June 21, 2007



26-June-2007. View of area where concrete pad once was.

Concrete Trench Drain Removal Progress

- 100% complete as of June 26, 2007



27-June-2007. Backfilling area where trench drain was removed.