

I-5/Nooksack River Bridges - Painting

Project Information	
PIN: 100595E	As of Date: January 2018
Region: Northwest	Regional Admin: L. Eng
State Route: I-5	
Current Status: Completed	Legislative Districts: 42
Project Description	
This project will perform preparation work on the I-5 Nooksack River Bridges prior to painting/sealing them with a rust penetrating paint/ sealant over each structure. Work will include sandblasting if necessary, and containment of abrasives, paint, and other byproducts.	
Contractor: 008594 - Dunkin & Bush, Inc. - \$3,389,833 - 4/10/14	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2006	Q1 2006	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2014	Q1 2014	On Schedule
Operationally Complete	Q4 2014	Q4 2015	Late

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$423	\$422
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,940	\$4,202
Total	\$0	\$4,362	\$4,624

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$422	\$0		\$422
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,202	\$0		\$4,202
Total	\$0	\$0	\$4,624	\$0		\$4,624