

SR 18/Issaquah/Hobart Rd to Tigergate - Add Lanes
Project Information

PIN: 101822A

As of Date: May 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 18

Current Status: Pre-Construction

Legislative Districts: 05

Project Description

Construct additional lanes and other improvements. Work includes one new interchange and several bridges to complete widening SR 18 to four lanes. This project is a major safety, congestion relief, and freight mobility improvement in a rapidly growing area of King County.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2003	
Preliminary Engineering Start		Q3 2003	
Environmental Complete		Q3 2014	
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$3,022
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$0	\$3,022

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$3,000	\$0	\$22	\$0		\$3,022
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$3,000	\$0	\$22	\$0		\$3,022

Project Web Site:

SR 18/Tigergate to I-90 - Add Lanes

Project Information	
---------------------	--

PIN: 101826A	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 18	
Current Status: Pre-Construction	Legislative Districts: 05

Project Description

Construct additional lanes and other improvements. Work includes new bridges to complete widening of SR 18 to four lanes. This project is a major safety, congestion relief, and freight mobility improvement in a rapidly growing area of King County. SR 18 / I-90 improvements are not included in this estimate, see I-90/SR 18 Interchange Modifications.

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2003	
Preliminary Engineering Start		Q3 2003	
Environmental Complete		Q3 2014	
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

Project Cost Summary (\$ in Thousands)			
----------------------------------------	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$3,019
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$0	\$3,019

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
-------------------------------------------------------------------	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$3,000	\$0	\$19	\$0		\$3,019
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$3,000	\$0	\$19	\$0		\$3,019

Project Web Site: