

SR 203/Skykomish River Bridge - Bridge Deck Overlay

Project Information

PIN: 120301S
 Region: Northwest
 State Route: SR 203
 Current Status: Pre-Construction
 Project Description
 Bridge deck overlay on bridge 203/106.

As of Date: June 2017
 Regional Admin: L. Eng
 Legislative Districts: 39

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2021	
Operationally Complete		Q3 2022	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$367
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,770
Total	\$0	\$0	\$2,138

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$367	\$0		\$367
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,770	\$0		\$1,770
Total	\$0	\$0	\$2,138	\$0		\$2,138

SR 203/Drainage Overflow Bridge - Bridge Deck Rehabilitation

Project Information

PIN: 120303R
 Region: Northwest
 State Route: SR 203
 Current Status: Pre-Construction
 Project Description

As of Date: June 2017
 Regional Admin: L. Eng
 Legislative Districts: 39

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2021	
Operationally Complete		Q3 2022	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$133
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$649
Total	\$0	\$0	\$783

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$133	\$0		\$133
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$649	\$0		\$649
Total	\$0	\$0	\$783	\$0		\$783