

## NCR ADA Rural Upgrades

### Project Information

PIN: 200000G As of Date: May 2017  
 Region: North Central Regional Admin: D. Sarles  
 State Route:  
 Current Status: Completed Legislative Districts: 07, 09, 12, 13

**Project Description**  
 A large number of sidewalks throughout the Region have wheelchair access that fails to meet ADA standards. This project upgrades these locations to standards.

**Contractor:** 008568 - Central Washington Asphalt, Inc. - \$57,480 - 1/21/14 ~  
 008567 - Granite Construction Company - \$216,525 - 2/19/14 ~  
 008417 - Halme Builders, Inc. - \$169,178 - 2/19/13 ~  
 008353 - Bids Rejected ~

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q4 2012	
Right of Way Complete		Q2 2012	
Contract Advertisement		Q3 2012	
Operationally Complete		Q2 2014	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$220
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$739
Total	\$0	\$0	\$959

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$220	\$0		\$220
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$739	\$0		\$739
Total	\$0	\$0	\$959	\$0		\$959

## I-90/W of George - Paving

### Project Information

PIN: 2090001 As of Date: May 2017  
 Region: North Central Regional Admin: D. Sarles  
 State Route: I-90  
 Current Status: Completed Legislative Districts: 13

### Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement

Contractor: 008568 - Central Washington Asphalt, Inc. - \$2,786,361 - 1/21/14

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q2 2014	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$192
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,563
Total	\$0	\$0	\$3,755

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$192	\$0		\$192
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,563	\$0		\$3,563
Total	\$0	\$0	\$3,755	\$0		\$3,755