

## US 2/E of Coles Corner - Box Culvert

### Project Information

PIN: 2002040      As of Date: October 2017  
 Region: North Central      Regional Admin: D. Sarles  
 State Route: US 2  
 Current Status: Completed      Legislative Districts: 12

#### Project Description

The existing culvert is undersized for the amount of sediment that is mixed with the higher stream flows. The construction of a box culvert will provide an increase in capacity to alleviate this problem.

Contractor: 008385 - Selland Construction, Inc. - \$644,193.20 - 12/11/12

### Project Milestones

| Milestone                     | Original Date | Current Date | Status      |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete   |               |              |             |
| Preliminary Engineering Start | Q3 2011       | Q3 2011      | On Schedule |
| Environmental Complete        |               |              |             |
| Right of Way Complete         |               |              |             |
| Contract Advertisement        | Q4 2012       | Q4 2012      | On Schedule |
| Operationally Complete        | Q4 2013       | Q4 2013      | On Schedule |

### Project Cost Summary (\$ in Thousands)

| Project Status          | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0                 | \$220               | \$236                 |
| Right of Way            | \$0                 | \$0                 | \$0                   |
| Construction            | \$0                 | \$1,131             | \$835                 |
| <b>Total</b>            | <b>\$0</b>          | <b>\$1,351</b>      | <b>\$1,071</b>        |

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase      | Nickel     | TPA        | Pre-Existing Funds | CWA        | Other | Total          |
|--------------------|------------|------------|--------------------|------------|-------|----------------|
| Prelim Engineering | \$0        | \$0        | \$236              | \$0        |       | \$236          |
| Right of Way       | \$0        | \$0        | \$0                | \$0        |       | \$0            |
| Construction       | \$0        | \$0        | \$835              | \$0        |       | \$835          |
| <b>Total</b>       | <b>\$0</b> | <b>\$0</b> | <b>\$1,071</b>     | <b>\$0</b> |       | <b>\$1,071</b> |