

SR 171/Moses Lake - Paving
Project Information

PIN: 217101F As of Date: October 2017

Region: North Central Regional Admin: D. Sarles

State Route: SR 171

Current Status: Completed Legislative Districts: 13

Project Description

Highway is due for resurfacing by least life cycle cost method. Resurface the existing roadway pavement. This will prolong the life of the roadway at the least life cycle cost and provide for a smoother roadway for the public.

Contractor: 008074 - Granite Northwest, Inc. - \$1,688,552 - 1/24/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q4 2006	On Schedule
Preliminary Engineering Start	Q1 2008	Q1 2008	On Schedule
Environmental Complete	Q2 2009	Q2 2009	On Schedule
Right of Way Complete	Q3 2010	Q3 2010	On Schedule
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$213	\$213
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,012	\$1,998
Total	\$0	\$2,225	\$2,211

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$213	\$0		\$213
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,998	\$0		\$1,998
Total	\$0	\$0	\$2,211	\$0		\$2,211

Project Web Site: