

## SR 3/Belfair Area - Widening and Safety Improvements

### Project Information

PIN: 300344D

As of Date: May 2015

Region: Olympic

Regional Admin: K. Dayton

State Route: SR 3

Current Status: Construction

Legislative Districts: 35

### Project Description

To address traffic congestion, safety and the need for pedestrian facilities from SR 106 to NE Belfair Street, these roadway improvements include the continuation of the existing two-way left turn lane from the vicinity of the intersection of SR 3 and Romance Hill Road to the intersection of SR 3 and SR 106. Other improvements include pedestrian and bicycle facilities, storm sewer improvements and mitigation requirements. When complete, this project will relieve congestion and enhance motorist safety.

Contractor 008201 - Miles Resources, LLC DBA Woodworth & Company - \$421,868 - 7/5/11

Award Amount:

### Anticipated Project Benefits

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2009	
Preliminary Engineering Start		Q4 2007	
Environmental Complete		Q3 2012	
Right of Way Complete		Q2 2014	
Contract Advertisement		Q2 2015	
Operationally Complete		Q4 2016	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$5,815
Right of Way	\$0	\$0	\$4,100
Construction	\$0	\$0	\$13,129
Total	\$0	\$0	\$23,044

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$5,815	\$0		\$5,815
Right of Way	\$0	\$4,100	\$0		\$4,100
Construction	\$0	\$12,722	\$406		\$13,129
Total	\$0	\$22,638	\$406		\$23,044

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR3/BelfairImprovements/>

Change Orders Web Site: