

I-5/Portland Ave to Port of Tacoma Rd - NB HOV

Project Information

PIN: 300509N As of Date: May 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Construction Legislative Districts: 25, 27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project will construct a new northbound I-5 bridge across the Puyallup River that will be used for both NB and SB traffic in the interim. It will reconstruct the I-5/SR 167 interchange by widening the E. Bay St. Bridges and reconstructing all on and off ramps except for the SB off ramp to SR 167 and Portland Avenue. The I-5/Portland Avenue Bridge will be widened and the North side ramps will be reconstructed. I-5 will be widened and a northbound HOV lane will be constructed from Portland Avenue to the Port of Tacoma I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 008670 - Hamilton Construction Co. - \$134,709,930 - 11/25/14 ~
 007974 - Scarsella Brothers, Inc. - \$1,487,229 - 7/12/10 ~
 007946 - Scarsella Brothers, Inc. - \$16,392,704 - 6/14/10

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q4 2009 | |
| Preliminary Engineering Start | | Q2 2009 | |
| Environmental Complete | | Q1 2010 | |
| Right of Way Complete | | Q1 2012 | |
| Contract Advertisement | | Q2 2012 | |
| Operationally Complete | | Q3 2017 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$24,309 |
| Right of Way | \$0 | \$0 | \$3,194 |
| Construction | \$0 | \$0 | \$233,972 |
| Total | \$0 | \$0 | \$261,474 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----------|--------------------|-----|-------|-----------|
| Prelim Engineering | \$0 | \$24,289 | \$19 | \$0 | | \$24,309 |
| Right of Way | \$0 | \$3,194 | \$0 | \$0 | | \$3,194 |
| Construction | \$0 | \$232,540 | \$1,432 | \$0 | | \$233,972 |
| Total | \$0 | \$260,023 | \$1,451 | \$0 | | \$261,474 |

Project Web Site: <http://www.wsdot.wa.gov/Projects/PierceCountyHOV/>

Change Orders Web Site: http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8670_CO_36.pdf