

I-5/Nisqually River Bridges - Bridge Painting
Project Information

PIN: 300522C As of Date: June 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Completed Legislative Districts: 22, 28

Project Description
 The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 008435 - Intech Contracting Llc - \$4,993,369 - 4/04/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2010	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$167
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$5,452
Total	\$0	\$0	\$5,619

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$167	\$0		\$167
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,452	\$0		\$5,452
Total	\$0	\$0	\$5,619	\$0		\$5,619