

I-5/SR 16 Interchange - Construct HOV Connections

Project Information	
---------------------	--

PIN: 300566A	As of Date: May 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Construction	Legislative Districts: 27, 29

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project realigns I-5 and SR 16 and builds the connections between north and southbound I-5 and east and westbound SR 16 for HOV lanes. When complete, congestion will be reduced and motorist safety enhanced.

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2000	
Preliminary Engineering Start		Q1 2008	
Environmental Complete		Q3 2016	
Right of Way Complete			
Contract Advertisement		Q3 2016	
Operationally Complete		Q1 2020	

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,823
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$214,716
Total	\$0	\$0	\$217,539

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,064	\$1,760	\$0		\$2,823
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$214,716	\$0	\$0		\$214,716
Total	\$0	\$215,780	\$1,760	\$0		\$217,539