

## SR 16/I-5 to Tacoma Narrows Bridge - Add HOV Lanes

### Project Information

PIN: 301636A                                      As of Date: December 2017  
 Region: Olympic                                      Regional Admin: J. Wynands  
 State Route: SR 16  
 Current Status: Completed                      Legislative Districts: 27, 28, 29

### Project Description

This section of SR 16 experiences congestion and mobility problems due to high traffic volumes and is an incomplete portion of the Freeway Core HOV Lane System for the Puget Sound region. This project constructs HOV lanes in 3 stages. Stage 1 widens to prepare for future HOV lanes and reconstructs the ramps at Union Avenue Interchange. Stage 2 constructs HOV lanes and upgrades 19th Street and 6th Avenue Interchanges by widening the ramps and building a bicycle path from Union to 6th Avenue/Pearl. Stage 3 constructs HOV lanes and builds a bicycle path from Pearl Street to Jackson Avenue. When complete, this project will reduce congestion and improve mobility by providing a travel time advantage to transit and HOV traffic.

Contractor: 008323 - Terra Dynamics, Inc. - \$300,223 - 5/29/12 ~  
 007890 - Tri-State Construction, Inc. - \$333,079 - 3/1/10 ~  
 007830 - Watershed Environmental Solutions, LLC - \$1,252,319 - 11/2/09 ~  
 007782 - Olson Brothers Excavating, Inc. - \$763,267 - 6/22/09 ~  
 007392 - Construct Company, Inc. - \$374,634 - 7/30/07 ~  
 006767 - Tri-State Construction, Inc. - \$47,295,054 - 2/7/05 ~  
 006690 - Tri-State Construction, Inc. - \$4,040,160 - 1/26/04 ~  
 005970 - Mowat Construction - \$16,301,421 - 1/18/01

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2003	Q4 2003	On Schedule
Preliminary Engineering Start	Q2 1998	Q2 1998	On Schedule
Environmental Complete	Q1 2000	Q1 2000	On Schedule
Right of Way Complete	Q1 2004	Q1 2004	On Schedule
Contract Advertisement	Q1 2004	Q1 2004	On Schedule
Operationally Complete	Q1 2007	Q1 2007	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$11,858	\$11,858
Right of Way	\$0	\$7,073	\$7,073
Construction	\$0	\$108,137	\$107,742
<b>Total</b>	<b>\$0</b>	<b>\$127,069</b>	<b>\$126,673</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$2,943	\$0	\$8,915	\$0		\$11,858
Right of Way	\$3,689	\$0	\$3,384	\$0		\$7,073
Construction	\$84,551	\$0	\$23,190	\$0		\$107,742
<b>Total</b>	<b>\$91,184</b>	<b>\$0</b>	<b>\$35,489</b>	<b>\$0</b>		<b>\$126,673</b>