

**SR 16/I-5 to Tacoma Narrows Bridge - Add HOV Lanes**
**Project Information**

PIN: 301636A As of Date: August 2017

Region: Olympic Regional Admin: J. Wynands

State Route: SR 16

Current Status: Completed Legislative Districts: 27, 28, 29

**Project Description**

This section of SR 16 experiences congestion and mobility problems due to high traffic volumes and is an incomplete portion of the Freeway Core HOV Lane System for the Puget Sound region. This project constructs HOV lanes in 3 stages. Stage 1 widens to prepare for future HOV lanes and reconstructs the ramps at Union Avenue Interchange. Stage 2 constructs HOV lanes and upgrades 19th Street and 6th Avenue Interchanges by widening the ramps and building a bicycle path from Union to 6th Avenue/Pearl. Stage 3 constructs HOV lanes and builds a bicycle path from Pearl Street to Jackson Avenue. When complete, this project will reduce congestion and improve mobility by providing a travel time advantage to transit and HOV traffic.

Contractor: 008323 - Terra Dynamics, Inc. - \$300,223 - 5/29/12 ~  
 007890 - Tri-State Construction, Inc. - \$333,079 - 3/1/10 ~  
 007830 - Watershed Environmental Solutions, LLC - \$1,252,319 - 11/2/09 ~  
 007782 - Olson Brothers Excavating, Inc. - \$763,267 - 6/22/09 ~  
 007392 - Construct Company, Inc. - \$374,634 - 7/30/07 ~  
 006767 - Tri-State Construction, Inc. - \$47,295,054 - 2/7/05 ~  
 006690 - Tri-State Construction, Inc. - \$4,040,160 - 1/26/04 ~  
 005970 - Mowat Construction - \$16,301,421 - 1/18/01

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2003	
Preliminary Engineering Start		Q2 1998	
Environmental Complete		Q1 2000	
Right of Way Complete		Q1 2004	
Contract Advertisement		Q1 2004	
Operationally Complete		Q1 2007	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$11,858
Right of Way	\$0	\$0	\$7,073
Construction	\$0	\$0	\$107,742
Total	\$0	\$0	\$126,673

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$2,943	\$0	\$8,915	\$0		\$11,858
Right of Way	\$3,689	\$0	\$3,384	\$0		\$7,073
Construction	\$84,551	\$0	\$23,190	\$0		\$107,742
Total	\$91,184	\$0	\$35,489	\$0		\$126,673

Project Web Site: