

US 101/Shore Rd to Kitchen Rd - Widening
Project Information

PIN: 310107B

As of Date: May 2015

Region: Olympic

Regional Admin: K. Dayton

State Route: US 101

Current Status: Construction

Legislative Districts: 24

Project Description

This section of US 101 is the last section of undivided 2 lane roadway between Sequim and Port Angeles. This project will construct one additional general purpose lane in each direction to provide a four lane facility to improve capacity and safety, provide consistent four lane roadway section and to reduce traffic delays.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2009	
Preliminary Engineering Start		Q4 1991	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q3 2012	
Operationally Complete		Q2 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$8,055
Right of Way	\$0	\$0	\$10,709
Construction	\$0	\$0	\$32,278
Total	\$0	\$0	\$51,042

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$8,055		\$8,055
Right of Way	\$0	\$0	\$10,709		\$10,709
Construction	\$0	\$0	\$32,278		\$32,278
Total	\$0	\$0	\$51,042		\$51,042

Project Web Site: <http://www.wsdot.wa.gov/Projects/US101/ShoreToKitchenDick/>

Change Orders Web Site:

US 101/McDonald Creek Bridge - Bridge Replacement

Project Information

PIN: 310169B

As of Date: May 2015

Region: Olympic

Regional Admin: K. Dayton

State Route: US 101

Current Status: Completed

Legislative Districts: 24

Project Description

The existing bridge built in 1939 is structurally deficient. This project replaces the existing bridge with a new structure designed to current standards reducing the potential for catastrophic failure and preserve the functional integrity of the roadway.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2009	
Preliminary Engineering Start		Q3 2007	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q3 2012	
Operationally Complete		Q2 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$695
Right of Way	\$0	\$0	\$161
Construction	\$0	\$0	\$3,924
Total	\$0	\$0	\$4,779

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$695		\$695
Right of Way	\$0	\$0	\$161		\$161
Construction	\$0	\$0	\$3,924		\$3,924
Total	\$0	\$0	\$4,779		\$4,779

Project Web Site: <http://www.wsdot.wa.gov/Projects/US101/ShoreToKitchenDick/>

Change Orders Web Site: