

US 101/Hoquiam River-Simpson Ave Bridge - Bridge Painting
Project Information

PIN: 310117H As of Date: June 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: US 101
 Current Status: Completed Legislative Districts: 24

Project Description

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 008723 - Hercules Painting Company, Inc. - \$4,410,156 - 4/9/15

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q4 2014	
Right of Way Complete			
Contract Advertisement		Q1 2015	
Operationally Complete		Q4 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$264
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$4,980
Total	\$0	\$0	\$5,244

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$264	\$0		\$264
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,980	\$0		\$4,980
Total	\$0	\$0	\$5,244	\$0		\$5,244