

**SR 106/Twanoh Falls - Chronic Environmental Deficiency**
**Project Information**

PIN: 310611A	As of Date: April 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 106	
Current Status: Completed	Legislative Districts: 35

**Project Description**

This location has a history of sediment accumulation requiring frequent site visits by maintenance crews to remove the sediment. By realigning the stream and replacing the existing culvert with a structure of adequate size for flow and fish passage, accumulation of sediment will be reduced eliminating the need for frequent maintenance activities and preserve the structural integrity of the roadway.

Contractor: 008494 - Tri-State Construction, Inc. - \$1,422,477 - 06/19/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2009	
Preliminary Engineering Start		Q1 2010	
Environmental Complete		Q3 2012	
Right of Way Complete		Q2 2013	
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$663
Right of Way	\$0	\$0	\$211
Construction	\$0	\$0	\$2,002
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$2,876</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$663	\$0		\$663
Right of Way	\$0	\$0	\$211	\$0		\$211
Construction	\$0	\$0	\$2,002	\$0		\$2,002
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$2,876</b>	<b>\$0</b>		<b>\$2,876</b>