

I-5/N Fork Lewis River Bridge SB - Painting
Project Information

PIN: 400512B	As of Date: May 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: I-5	
Current Status: Completed	Legislative Districts: 20

Project Description
Clean and paint the exposed steel surfaces of southbound N Fork Lewis River Bridge along I-5 to preserve the structural integrity.

Contractor: 008499 - Geronimo Painting Company - \$6,072,301 - 07/12/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q3 2012	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$210
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$6,120
Total	\$0	\$0	\$6,330

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$210	\$0		\$210
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,120	\$0		\$6,120
Total	\$0	\$0	\$6,330	\$0		\$6,330

I-5/N Fork Lewis River Bridge NB - Painting

Project Information

PIN: 400512P As of Date: May 2017
 Region: Southwest Regional Admin: K. Strickler
 State Route: I-5
 Current Status: Completed Legislative Districts: 20

Project Description
 Clean and paint the exposed steel surfaces of northbound N Fork Lewis River Bridge along I-5 to preserve the structural integrity.

Contractor: 008499 - Geronimo Painting Company - \$5,909,347 - 07/12/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q3 2012	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$158
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$6,428
Total	\$0	\$0	\$6,586

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$158	\$0		\$158
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,428	\$0		\$6,428
Total	\$0	\$0	\$6,586	\$0		\$6,586