

SR 141/White Salmon River Bridge - Painting
Project Information

PIN: 414110P

As of Date: September 2017

Region: Southwest

Regional Admin: K. Strickler

State Route: SR 141

Current Status: Completed

Legislative Districts: 14

Project Description

The paint has failed on many members of the steel truss. To prevent corrosion and preserve the structural integrity of this bridge, this project will remove all of the existing paint and perform all necessary preparation work prior to painting the White Salmon River Bridge.

Contractor: 008612 - Geronimo Painting Co. - \$722,122.10 - 5/19/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q1 2014	Q1 2014	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2014	Q2 2014	On Schedule
Operationally Complete	Q4 2015	Q4 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$133	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$808	\$741
Total	\$0	\$941	\$877

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$136	\$0		\$136
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$741	\$0		\$741
Total	\$0	\$0	\$877	\$0		\$877

Project Web Site: