

I-90/3rd Ave Bridge - Special Repair - EB

Project Information

PIN: 609048J As of Date: November 2017
 Region: Eastern Regional Admin: M. Gribner
 State Route: I-90
 Current Status: Completed Legislative Districts: 03

Project Description

Remove, prepare and repair failing concrete, expansion joint and pavement seat to preserve the structural integrity of the bridge and extend its service life.

Contractor: 009054 - WEST COMPANY, INC. - \$952,114.45 - 03/28/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2016	
Preliminary Engineering Start		Q3 2016	
Environmental Complete		Q4 2016	
Right of Way Complete			
Contract Advertisement		Q1 2017	
Operationally Complete		Q3 2017	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$145
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,126
Total	\$0	\$0	\$1,271

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$145	\$0		\$145
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,126	\$0		\$1,126
Total	\$0	\$0	\$1,271	\$0		\$1,271

I-90/Spokane Viaduct - Repair Expansion Joints

Project Information	
---------------------	--

PIN: 609048K	As of Date: November 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 03

Project Description
Remove and replace expansion joints to maintain, preserve, repair and extend the life and utility of the bridge.

Contractor: 009054 - WEST COMPANY, INC. - \$707,683.30 - 03/28/2017

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2016	
Preliminary Engineering Start		Q3 2016	
Environmental Complete		Q4 2016	
Right of Way Complete			
Contract Advertisement		Q1 2017	
Operationally Complete		Q3 2017	

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$83
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$837
Total	\$0	\$0	\$920

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$83		\$83
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$837		\$837
Total	\$0	\$0	\$0	\$920		\$920