

**I-405/SR 520 to SR 522 - Widening Stage 2**
**Project Information**

PIN: 840561D

As of Date: May 2017

Region: Northwest

Regional Admin: L. Eng

State Route: I-405

Current Status: Completed

Legislative Districts: 01, 45, 48

**Project Description**

I-405 is highly congested at this location. This project (Kirkland Nickel Stage 2) will construct one additional lane in the northbound direction from NE 70th Street to NE 85th Street, in the southbound direction from NE 124th Street to SR 522, and in the southbound direction from SR 520 to NE 85th Street.

Contractor: 008204 - Flatiron Constructors, Inc. - \$39,291,469 - 1/11/12 ~  
008053 - Gary Merlino Construction Co. Inc. - \$10,693,961 - 2/28/11

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2006	
Preliminary Engineering Start		Q3 2004	
Environmental Complete		Q3 2011	
Right of Way Complete		Q3 2011	
Contract Advertisement		Q4 2010	
Operationally Complete		Q4 2015	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$9,882
Right of Way	\$0	\$0	\$8,079
Construction	\$0	\$0	\$91,205
Total	\$0	\$0	\$109,166

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$9,147	\$0	\$736	\$0		\$9,882
Right of Way	\$8,079	\$0	\$0	\$0		\$8,079
Construction	\$90,796	\$0	\$409	\$0		\$91,205
Total	\$108,021	\$0	\$1,145	\$0		\$109,166