

## SR 520/I-405 Vicinity Seismic Retrofit

### Project Information

PIN: 852030A

As of Date: May 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 520

Current Status: Completed

Legislative Districts: 48

### Project Description

Seismic reinforcing and strengthening of the support structures for 9 bridges on SR 520 in Bellevue to reduce potential damage from an earthquake.

Contractor: 007925 - Guy F. Atkinson Construction, LLC - \$2,030,030 - 5/5/10 -

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q3 2008	
Environmental Complete		Q2 2009	
Right of Way Complete		Q1 2010	
Contract Advertisement		Q1 2010	
Operationally Complete		Q4 2011	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$798
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,214
Total	\$0	\$0	\$4,012

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$798	\$0	\$0		\$798
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$3,214	\$0	\$0		\$3,214
Total	\$0	\$4,012	\$0	\$0		\$4,012

Project Web Site: