

Weekly project construction meetings continued (on Mondays) at the site to discuss safety and upcoming work activities. This ensures continual communication between the Lower Elwha Klallam Tribe (LEKT), Washington State Department of Transportation (WSDOT), Kiewit-General, and Cascadia Archaeology.

Sheet Pile Removal Progress

As of August 23, 2007, crews have removed 3,260 lineal feet of sheet pile. Approximately 133 l.f. of sheet pile remain. Five sheet piles have refused to move out of the ground as of the date of this report. The contractor moved past these piles and will continue removing sheet pile until an attempt is made on all remaining piles. Sheet piles that refuse to move will be evaluated for alternate extraction methods.

- The following amounts of sheet pile have been removed:

August 13 – 23:	480 l.f.
July 30 – August 9:	780 l.f.
July 16 – 26:	100 l.f.
July 2 – 12:	100 l.f.
June 18 – 28:	1,000 l.f.
June 6 – 14:	800 l.f.
- Approximately 96% complete as of August 23, 2007



2007-August 14. Workers preparing to remove J line pile.

Shotwell Dirt Pile Transport

- A final walk through was conducted to look for remaining materials
- 100% complete as of August 2, 2007



25-July-2007. Dirt removed from Shotwell Recycling Facility

Concrete Pad Removal Progress

- 100 % complete as of June 21, 2007



26-June-2007. View of area where concrete pad once was.

Concrete Trench Drain Removal Progress

- 100% complete as of June 26, 2007



27-June-2007. Backfilling area where trench drain was removed.