

Weekly project construction meetings continued (on Mondays) at the site to discuss safety and upcoming work activities. This ensures continual communication between the Lower Elwha Klallam Tribe (LEKT), Washington State Department of Transportation (WSDOT), Kiewit-General, and Cascadia Archaeology.

Sheet Pile Removal Progress

As of August 9, 2007, crews have removed 2,780 lineal feet of sheet pile. Approximately 613 l.f. of sheet pile remain. Three sheet pile pairs have refused to move out of the ground as of the date of this report. The contractor moved past these piles and will continue removing sheet pile until an attempt is made on all the remaining piles. Sheet piles that refuse to move will be evaluated for alternate extraction methods.

- The following amounts of sheet pile have been removed:

July 30 – August 9	780 l.f.
July 16 – 26:	100 l.f.
July 2 – 12:	100 l.f.
June 18 – 28:	1,000 l.f.
June 6 – 14:	800 l.f.
- Approximately 82% complete as of August 9, 2007



2007-July-30. Removing M-line sheet pile

Shotwell Dirt Pile Transport

- A final walk through was conducted to look for remaining materials
- 100% complete as of August 2, 2007



25-July-2007. Dirt removed from Shotwell Recycling Facility

Concrete Pad Removal Progress

- 100 % complete as of June 21, 2007



26-June-2007. View of area where concrete pad once was.

Concrete Trench Drain Removal Progress

- 100% complete as of June 26, 2007



27-June-2007. Backfilling area where trench drain was removed.