

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|-----------------------------------|--------------------------|--------|---------------------|------------------|------------------|-----------------------|------------------------------|
| 007963 | STATE | 520 | Sr 520, Eastside Transit And Hov Project A Design | 11/29/2010 | Eastside Corridor Constructors | MARK ALLISON | NW | 422,064,082.00 | 306,278,000.00 | 364,131,000.95 | 1,491 | -251 |
| 007999 | **-0099(111/113) | 099 | Sr 99, Bored Tunnel Alternative - Design Build Pro | 01/06/2011 | Seattle Tunnel Partners | CHRIS BROWN | NW | 0.00 | 1,089,700,002.00 | 1,454,797,473.72 | 1,733 | -791 |
| 008127 | STATE | 090 | I-90, Snowshed To Keechelus Dam Phase 1c - Replace | 08/19/2011 | Guy F. Atkinson Construction, Llc | JERRY WOOD | SC | 197,988,768.70 | 177,144,342.66 | 190,651,315.02 | 1,030 | 40.5 |
| 008204 | STATE | 405 | I-405, Ne 6th St To I-5 Widening And Express Toll | 02/01/2012 | Flatiron Constructors Inc | LISA HODGSON | NW | 249,999,996.00 | 155,500,001.00 | 162,254,486.04 | 1,361 | 0 |
| 008376 | BR-NH-0101(307) | 101 | Us 101, Shore Rd To Kitchen-Dick Rd Widening | 12/11/2012 | Scarsella Bros., Inc. | JERRY MOORE | OL | 33,989,672.79 | 27,069,690.00 | 28,336,804.11 | 556 | 0 |
| 008400 | IM-HSIP-9999(442) | 090 | Sr 92 / I-90, Intersection Improvements & Regionwi | 04/16/2013 | Graham-Marshbank Jv | DAVE LINDBERG | NW | 7,237,987.00 | 7,131,691.00 | 7,168,396.10 | 205 | 2 |
| 008496 | TIGER4-0395(100) | 395 | Us 395, Nsc - Bnsf Railway Structures/Realignment | 10/03/2013 | Apollo, Inc. | BOB HILMES | EA | 18,733,358.46 | 15,368,729.52 | 15,638,136.05 | 395 | 2 |
| 008549 | STPF-0099(122) | 099 | Sr 99, Alaskan Way Viaduct - Replacement North Acc | 01/24/2014 | Guy F. Atkinson Construction, Llc | PATRICK FULLER | NW | 46,127,934.75 | 41,640,622.60 | 54,105,613.88 | 708 | 0 |
| 008560 | HSIP-0009(068) | 009 | Sr 9, 32nd St Se & 84th St Ne - Safety Improvement | 03/18/2014 | Rodarte Construction, Inc. | DAVE LINDBERG | NW | 5,021,873.00 | 5,699,005.00 | 5,705,879.19 | 295 | 0 |
| 008573 | STATE | 502 | Sr 502, I-5 To Battle Ground Add Lanes Stage 2 | 04/09/2014 | Rotschy, Inc. | DEVIN RECK | SW | 28,481,132.35 | 27,544,360.31 | 25,584,563.89 | 320 | 0 |
| 008607 | STATE | 005 | I-5, M St To Portland Ave - Hov | 07/01/2014 | Max J. Kuney Company | JON DEFFENBACHER | OL | 103,100,763.25 | 98,175,443.97 | 110,490,102.33 | 837 | 59.5 |
| 008625 | BR-NHPP-0520(053) | 520 | Sr 520, Montlake To Evergreen Pt. Bridge West Appr | 08/20/2014 | Flatiron West Inc | STEVE STRAND | NW | 209,905,586.51 | 199,537,370.50 | 206,016,928.85 | 833 | 0 |
| 008662 | TIGER-2014(088) | 090 | I-90, Two-Way Transit & Hov Operations Stage 3 | 12/03/2014 | Imco General Construction, Inc. | HEIN TRINH/ BORSCHOWA | NW | 122,021,315.41 | 120,105,661.15 | 124,116,376.47 | 914 | -387 |
| 008664 | STATE | 205 | I-205, Mill Plain Interchange To Ne 18th St Build | 10/22/2014 | Cascade Bridge, Llc | LORI FIGONE | SW | 29,675,858.00 | 24,309,057.10 | 23,827,181.20 | 379 | 16 |
| 008665 | STATE | 167 | Sr 167 / 8th St E Vic To S 277th St Vic - Southbou | 12/30/2014 | Guy F. Atkinson Construction, Llc | SHARIF SHAKLAWUN | NW | 53,172,329.77 | 53,999,888.00 | 55,013,785.44 | 714 | 0 |
| 008670 | STATE | 005 | I-5, Portland Avenue To Port Of Tacoma Road - Nort | 12/22/2014 | Hamilton Construction Co | CHUCK MEADE | OL | 136,745,458.95 | 134,709,929.50 | 136,858,762.39 | 764 | 74 |
| 008703 | BH-0903(060) | 090 | I-90, Columbia River Vantage Bridge - | 03/23/2015 | Abhe & Svoboda, Inc. | DAN LEWIS | NC | 5,825,939.00 | 6,711,770.00 | 6,657,127.43 | 202 | -22 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|--|---------------------|--------|---------------------|------------------|---------------|-----------------------|------------------------------|
| | | | Painting | | | | | | | | | |
| 008715 | STATE | 090 | I-90, Keechelus Dam To Stampede Pass Phase 2a- Add | 05/07/2015 | Guy F. Atkinson Construction, Llc | SCOTT GOLBEK | SC | 68,584,834.08 | 72,777,532.41 | 65,805,008.00 | 543 | 96.5 |
| 008738 | STPF/HSIP0290(023) | 290 | Sr 290, Sullivan Rd To Idaho State Line - Paving | 05/12/2015 | Poe Asphalt Paving, Inc. | BOB HILMES | EA | 3,627,190.41 | 3,700,980.92 | 3,744,345.43 | 61 | 0 |
| 008760 | STATE | 003 | Sr 3, Belfair Area - Widening & Safety Widening & | 06/16/2015 | Ceccanti Inc | MICHELE_BRITTON | OL | 9,809,648.65 | 10,255,073.00 | 11,700,413.24 | 441.5 | 0 |
| 008795 | STATE | 532 | Sr532, Davis Slough Bridge Replacement Dugualla Ba | 08/19/2015 | Trimaxx Construction | DAVE CRISMAN | NW | 3,669,575.50 | 4,209,169.90 | 4,277,907.58 | 200 | 21.5 |
| 008811 | STATE&FED | 405 | Design Build I-405, Sr 167 Interchange Direct Conn | 07/13/2016 | Guy F. Atkinson Construction, Llc | SHARIF SHAKLAWUN | NW | 205,000,000.00 | 115,899,599.00 | 94,827,216.63 | 1,037 | 304 |
| 008816 | NHPP-0053(971) | 005 | I-5, Sb S 320th St To Duwamish River Br-Concrete | 01/11/2016 | Mid-Mountain Contractors, Inc. | MIKE ASKARIAN | NW | 20,938,390.55 | 20,471,129.35 | 21,035,074.49 | 300 | 0 |
| 008817 | STPF-HSIP-WA11(00) | 020 | Sr 20, Morris Road To Jacobs Road Safety Improveme | 12/14/2015 | Interwest Construction Inc | DAVE CRISMAN | NW | 1,999,561.47 | 2,245,555.55 | 1,747,391.97 | 40 | 0 |
| 008818 | STATE&FED | 005 | Design Build - I-5 / Sr16 Realignment - Hov Struct | 08/29/2016 | Skanska Usa Civil West California Distri | GAIUS SANROY | OL | 161,750,871.00 | 121,575,000.00 | 80,114,431.44 | 1,065 | 388 |
| 008823 | STATE | | Euclid Ave Administration Facility Consolidation P | 10/19/2016 | Garco Construction, Inc. | Not Specified | HQ | 8,900,000.00 | 8,690,000.00 | 9,247,124.00 | 0 | 0 |
| 008830 | STATE | 522 | Sr522, Snohomish River Bridge To Us 2 Vic Roadside | 02/08/2016 | A-1 Landscaping And Construction | DAVE LINDBERG | NW | 3,149,607.00 | 2,987,786.00 | 2,937,226.37 | 180 | 0 |
| 008840 | STATE | 005 | I-5, Fisher Creek - Fish Passage | 04/01/2016 | Interwest Construction Inc | SHANE SPAHR | NW | 6,636,877.50 | 5,358,535.35 | 5,473,657.49 | 304 | 34.5 |
| 008842 | NHPP-9999(756) | 012 | Us 12 Et Al, Tri-Cities Vicinity Paving & Ada Comp | 03/21/2016 | Central Washington Asphalt, Inc. | MOE DAVARI | SC | 6,484,739.40 | 5,867,933.39 | 5,893,609.36 | 71.5 | 0 |
| 008847 | STATE | 520 | Sr 520, Union Bay Natural Area West Approach Wetla | 04/26/2016 | Matia Jansen Jv | ROBYN BOYD | NW | 5,141,550.50 | 4,377,478.37 | 4,394,583.94 | 243 | 0 |
| 008851 | WA-DOT-542(3) | 542 | Sr 542, High Creek - Fish Passage | 04/01/2016 | Interwest Construction Inc | SHANE SPAHR | NW | 1,433,207.16 | 1,082,012.00 | 1,086,824.32 | 47 | 0 |
| 008865 | STPF-0202(055) | 202 | Sr 202, Little Bear Creek Fish Barrier Removal | 04/29/2016 | Olson Brothers Excavating Inc | DAVE LINDBERG | NW | 5,365,090.65 | 4,995,036.50 | 4,695,851.90 | 244 | -118 |
| 008878 | HSIP-9999(729) | 002 | 2015-17 Eastern Region Regionwide Basic Safety - G | 05/23/2016 | Frank Gurney, Inc. | BOB HILMES | EA | 596,410.30 | 706,205.48 | 734,970.13 | 32 | 2 |
| 008883 | STATE | 005 | I-5, S 200th St/Military Rd - Intersection Improve | 06/01/2016 | Johansen Excavating, Inc. | MIKE ASKARIAN | NW | 2,232,944.00 | 2,192,284.40 | 1,877,079.23 | 161 | 0 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|-------------------------------------|---------------------|--------|---------------------|------------------|---------------|-----------------------|------------------------------|
| 008886 | STATE | 405 | I-405, Ne 6th St To I-5 Nb Hard Shoulder Running & | 12/21/2016 | Graham Contracting, Ltd. | CHUN-HO CHEN | NW | 7,200,000.00 | 7,290,000.00 | 7,546,083.21 | 323 | 0 |
| 008907 | CMAQ-9999(722) | 005 | I-5 Et Al, Vancouver Urban Its Device Infill | 06/16/2016 | Elcon Corporation | RICK KENISTON | SW | 611,169.60 | 648,115.00 | 626,884.75 | 40 | -10 |
| 008909 | HSIP-9999(737) | 002 | Us 2 Et Al, Eastern Region Intersection Safety Imp | 06/20/2016 | Specialized Pavement Marking Inc. | CHAD SIMONSON | EA | 1,410,846.75 | 1,526,969.55 | 1,543,505.93 | 79 | 2.5 |
| 008915 | STPF-NHPP-0432(02) | 004 | Sr 4 Et Al, Pavement Rehabilitation | 06/20/2016 | Granite Construction Company | JOANNA LOWREY | SW | 4,321,391.51 | 4,539,539.00 | 4,627,363.38 | 80 | 0 |
| 008924 | NHPP-0904(125) | 090 | I-90, 2016 Eastern Region Bridge Deck Repair | 06/28/2016 | West Company, Inc. | BOB L HILMES | EA | 1,786,215.00 | 1,566,196.00 | 1,524,558.78 | 57 | 2 |
| 008952 | NHPP-0053(974) | 005 | Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid | 05/31/2017 | Guy F. Atkinson Construction, Llc | DAVE LINDBERG | NW | 35,975,513.00 | 38,599,899.00 | 26,362,026.53 | 880 | 461 |
| 008968 | NH-0104(055) | 104 | Sr 104, Hood Canal Bridge Special Repair Gear Box | 11/17/2016 | Northbank Civil And Marine Inc | MICHELE BRITTON | OL | 3,355,143.00 | 2,643,803.00 | 2,837,705.51 | 162 | 26 |
| 008971 | HSIP-0124(019) | 124 | Sr 124, Monument Dr/Rr Xing - Construct Bridge | 12/17/2016 | Scarsella Bros., Inc. | ALEX SANGUINO | SC | 6,337,028.50 | 6,442,878.67 | 6,630,238.86 | 165 | 0.5 |
| 008972 | STATE | | Pcc Railroad Rehabilitation P & L Branch/Wim Branc | 12/02/2016 | Railworks Track Systems, Inc. | CHAD SIMONSON | EA | 1,086,701.00 | 908,955.00 | 961,007.15 | 64 | 9.5 |
| 008976 | STATE | 008 | Sr 8 Middle And East Forks Wildcat Creek Remove Fi | 12/28/2016 | Ceccanti Inc | JOHN ROMERO | OL | 11,103,139.67 | 10,708,835.01 | 9,338,274.21 | 540 | 191.5 |
| 008977 | NHPF-0905(104) | 090 | I-90 Adams County Line To Spokane County Line Pavi | 01/10/2017 | Kerr Contractors Oregon Inc | CHAD SIMONSON | EA | 5,896,404.60 | 9,721,681.27 | 8,941,886.62 | 90.5 | -34.5 |
| 008990 | STATE | 005 | I-5 Silver Lake Sb Rv Dump Station Rehabilitation | 01/10/2017 | Allied Construction Associates, Inc | Not Specified | HQ | 500,000.00 | 472,391.00 | 538,076.88 | 0 | 0 |
| 008991 | ER-STPF-1605(001) | 005 | I-5 Chamber Way Bridge - Replacement | 05/25/2017 | Quigg Bros. Inc. | FRANK GREEN | SW | 10,929,950.60 | 10,930,002.00 | 8,028,190.88 | 518 | 81 |
| 008992 | STATE | 005 | I-5, Nb S 260th St To Duwamish River Br Concrete P | 02/07/2017 | Gary Merlino Construction Co., Inc. | MIKE ASKARIAN | NW | 29,528,771.63 | 30,811,328.77 | 25,861,557.45 | 365 | 37 |
| 008993 | STATE | 005 | I-5, Mounts Rd To Center Dr Auxiliary Lane Extensi | 01/18/2017 | Scarsella Bros., Inc. | JON KEETH | OL | 9,677,122.22 | 7,878,787.87 | 7,689,564.57 | 168 | -2.5 |
| 008999 | STPF-0020(186) | 020 | Sr 20, Winthrop Vicinity - Paving | 02/07/2017 | Central Washington Asphalt, Inc. | DAN LEWIS | NC | 1,233,303.50 | 1,258,802.30 | 1,295,157.87 | 35 | 0 |
| 009002 | STPF-0532(014) | 532 | Sr 532, Church Creek - Fish Passage | 02/07/2017 | Strider Construction Co, Inc. | SHANE SPAHR | NW | 3,742,177.00 | 3,732,622.00 | 3,670,876.88 | 58 | 10 |
| 009005 | STPF-0150(013) | 150 | Sr 150, W Of Chelan Paving | 02/10/2017 | Central Washington Asphalt, Inc. | KEVIN WALIGORSKI | NC | 2,668,675.79 | 2,797,797.79 | 2,820,188.42 | 40 | 0 |
| 009006 | STBG-9999(771) | 002 | Ncr 2017, Pavement Rehabilitation And Seal | 02/22/2017 | Granite Construction Company | DAN LEWIS | NC | 8,388,452.78 | 9,603,928.00 | 9,567,505.73 | 74 | 3 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|----------------------------------|---------------------|--------|---------------------|------------------|---------------|-----------------------|------------------------------|
| 009007 | NHPP-0016(030) | 016 | Sr 16, Union Ave To Jackson Ave Ada Ramps A Small | 02/10/2017 | Totem Electric Of Tacoma, Inc. | MICHELE BRITTON | OL | 181,237.00 | 231,851.65 | 235,668.76 | 30 | 0 |
| 009010 | STPF-0150(013) | 150 | Sr 150, No-See-Um Road Intersection Improvements | 03/29/2017 | Strider Construction Co, Inc. | KEVIN WALIGORSKI | NC | 4,801,002.33 | 5,283,745.45 | 5,051,464.06 | 150 | 0 |
| 009011 | STATE | 395 | Us 395, Nsc Freya St - Structures | 02/21/2017 | Max J. Kuney Company | MARK V. ALLEN | EA | 8,034,836.60 | 7,655,561.00 | 6,532,060.46 | 215 | 19.5 |
| 009017 | NHPP-0525(039) | 525 | Sr 525, Sb Alderwood Mall Pkwy Intersection Improv | 03/02/2017 | Totem Electric Of Tacoma, Inc. | DAVE LINDBERG | NW | 571,959.00 | 683,384.90 | 601,353.34 | 40 | 0 |
| 009018 | NHPP-0101(355) | 101 | Us 101 Coffee Creek - Remove Fish Barrier | 11/07/2017 | Parsons/Scarsella Jv | BRIAN WHITEHOUSE | OL | 17,464,822.00 | 13,889,997.00 | 3,320,199.94 | 1,095 | 874 |
| 009020 | NHPP-0101(357) | 101 | Us 101, Matriotti Creek Remove Fish Barrier | 03/14/2017 | Interwest Construction Inc | CHRIS BRUNING | OL | 1,513,783.80 | 1,436,932.00 | 1,428,768.30 | 40 | 0 |
| 009021 | NHPP-0052(213) | 005 | I-5, N Of Maytown Rd To Martin Way Paving | 03/27/2017 | Tucci & Sons, Inc. | BRIAN WHITEHOUSE | OL | 3,558,828.50 | 4,013,437.40 | 3,967,069.88 | 40 | 1.5 |
| 009027 | NHPP-0516(023) | 516 | Sr 516, 102nd Pl Se Vic To 132nd Ave Se Paving And | 03/28/2017 | Miles Resources Llc | MIKE ASKARIAN | NW | 2,086,895.46 | 2,465,697.24 | 2,595,563.56 | 62 | 0 |
| 009028 | NHPP-0054(288) | 005 | I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada | 03/27/2017 | Cadman Materials Inc | MARK SAWYER | NW | 7,693,649.00 | 6,847,568.91 | 5,733,180.00 | 120 | 8 |
| 009029 | HSIP-0397(012) | 397 | Sr 397- S Yew St To S 10th Avepaving And Roadside | 03/22/2017 | Central Washington Asphalt, Inc. | ALEX SANGUINO | SC | 2,072,759.78 | 2,353,055.58 | 2,434,618.92 | 43 | 0 |
| 009031 | HSIP-9999(755) | 021 | Sr 21 Et Al, 2017 Eastern Region Chip Seal | 03/22/2017 | Central Washington Asphalt, Inc. | CHAD SIMONSON | EA | 10,292,507.05 | 9,909,028.27 | 10,083,407.38 | 70 | 2 |
| 009034 | STBG-0097(180) | 097 | Us 97, Sr 22 Vic To 2nd Ave Vic - Paving & Roadsid | 04/03/2017 | Columbia Asphalt & Ready Mix | SCOTT GOLBEK | SC | 4,570,637.36 | 4,200,060.90 | 4,577,846.44 | 65 | 0 |
| 009036 | NHPP-0901(490) | 090 | I-90, 468th Ave Se To W Summit Rd Concrete, Deck, | 04/05/2017 | Imco General Construction, Inc. | SCOTT GOLBEK | SC | 32,280,434.49 | 27,799,358.66 | 15,937,580.93 | 180 | 26 |
| 009038 | NHPP-0822(139) | 082 | I-82 Wb & Us 97, Yakima County - Deck Rehabilitati | 04/19/2017 | Conway Construction Company | JERRY WOOD | SC | 1,431,319.00 | 1,420,504.74 | 1,616,031.81 | 47 | -4 |
| 009039 | HSIP-9999(743) | 017 | Sr 17 & 171, Moses Lake Safety Improvements | 04/10/2017 | North Central Construction, Inc. | KEVIN WALIGORSKI | NC | 194,273.00 | 213,609.50 | 249,264.40 | 13 | 0 |
| 009040 | NHPP-0901(485) | 090 | I-90, N Fork Issaquah Creek Fish Passage | 03/29/2017 | Scarsella Bros., Inc. | DAVE LINDBERG | NW | 3,740,203.00 | 5,186,640.40 | 4,969,901.93 | 75 | 0 |
| 009041 | STBGF-0112(029) | 112 | Sr 112, Nordstrom Creek Remove Fish Barrier | 04/10/2017 | Nordland Construction | CHRIS BRUNING | OL | 1,285,675.60 | 1,428,341.00 | 1,443,714.48 | 51 | 1 |
| 009042 | STPF-0542(036) | 542 | Sr 542 Hedrick Creek Fish Barrier | 04/12/2017 | Strider Construction Co, Inc. | GABE NG | NW | 3,354,407.00 | 3,722,089.00 | 2,971,604.53 | 210 | 59 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|---------------------|-------------|--|----------------|--|---------------------|--------|---------------------|------------------|---------------|-----------------------|------------------------------|
| 009043 | STATE | 090 | Sr 529, Northbound Steamboat Slough - Bridge Paint | 04/17/2017 | Abhe & Svoboda, Inc. | MARK SAWYER | NW | 5,163,044.00 | 5,743,770.00 | 2,909,969.36 | 240 | 56 |
| 009045 | NHPP-0012(235) | 012 | Us 12 / White Pass & Indian Cr, To Wildcat Crk Bri | 04/25/2017 | Columbia Asphalt & Ready Mix | JERRY WOOD | SC | 2,510,332.00 | 4,027,265.00 | 4,422,784.53 | 72 | 1 |
| 009046 | STBG-9999(769) | 002 | Ncr 15-17, Safety Implementation And Sign Update | 04/20/2017 | Transportation Systems, Inc. | DAN LEWIS | NC | 1,155,619.93 | 1,076,073.00 | 1,084,629.30 | 93 | 0 |
| 009051 | STPF-NHPP-9999(742) | 509 | Sr 509, S 168th St To S 112th St Vic - N Paving An | 04/27/2017 | Tucci & Sons, Inc. | ALETA BORSCHOWA | NW | 2,981,738.20 | 3,246,925.30 | 3,021,928.75 | 70 | 0 |
| 009052 | HSIP-NHPP-0240(02 | 240 | Sr 240 & Us 395/Tri-Cities Vic. - Paving, I/S Impr | 05/02/2017 | Granite Construction Company | ALEX SANGUINO | SC | 5,860,553.40 | 6,157,323.00 | 6,066,255.13 | 77 | 2 |
| 009053 | NHPP-0526(011) | 526 | Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co | 05/16/2017 | Cadman Materials Inc | DAVE LINDBERG | NW | 2,898,747.00 | 3,381,312.45 | 3,213,277.30 | 60 | -38 |
| 009054 | NHPP-0906(234) | 090 | I-90, 3rd Ave Bridge - Special Repair - Eb | 04/17/2017 | West Company, Inc. | CHAD SIMONSON | EA | 740,825.36 | 1,659,797.75 | 1,731,400.82 | 63 | 7.5 |
| 009057 | HSIP-9999(700) | 169 | Sr 169 Et Al, Intersection Safety Improv Active Wa | 05/05/2017 | Totem Electric Of Tacoma, Inc. | MIKE ASKARIAN | NW | 259,413.00 | 518,508.60 | 554,956.80 | 45 | 0 |
| 009058 | NHPP-0823(068) | 082 | I-82, Columbia River Bridge Eb - Truss Deck Replac | 05/11/2017 | Max J. Kuney Company | ALEX SANGUINO | SC | 8,723,599.32 | 9,467,594.50 | 7,305,280.85 | 323 | 68 |
| 009062 | NHPP-0270(008) | 270 | Sr 270, Jct Us 195 To Bishop Blvd Paving | 05/11/2017 | Poe Asphalt Paving, Inc. | TOM BRASCH | EA | 2,070,854.30 | 2,324,173.64 | 2,309,898.54 | 39 | 3.5 |
| 009063 | NHPP-0002(843) | 002 | Us 2 Francis Ave To Division Wye - Paving Paving | 05/01/2017 | Icon Materials,A Division Of Cpm Corp. | TOM BRASCH | EA | 1,692,948.47 | 1,777,500.00 | 1,841,206.35 | 50 | 0 |
| 009068 | STPF-0904(124) | 904 | Sr 904, Mullenix Rd To Betz Rd Paving | 05/10/2017 | Shamrock Paving, Inc. | TOM BRASCH | EA | 1,435,619.75 | 1,624,312.00 | 1,599,437.89 | 35 | 0 |
| 009069 | NHPP-0303(015) | 303 | Sr 303, Sr 304 To Wm E Sutton Rd Ne Paving | 05/18/2017 | Lakeside Industries | CHRIS BRUNING | OL | 2,880,163.50 | 3,181,584.88 | 3,520,318.48 | 70 | 0 |
| 009072 | NHPP-0290(024) | 290 | Sr 290, Mission Ave To Sullivan Rd Paving | 05/18/2017 | Icon Materials,A Division Of Cpm Corp. | TOM BRASCH | EA | 3,333,809.30 | 3,464,647.27 | 3,351,083.70 | 50 | 0 |
| 009073 | NHPP-0020(189) | 020 | Sr 20, Collins Rd To Sr 9 Paving & Ada Compliance | 05/08/2017 | Lakeside Industries | SHANE SPAHR | NW | 1,486,898.00 | 1,781,906.67 | 1,771,411.66 | 34 | 4 |
| 009074 | FTA(PFG)(5307) | | Seattle Multimodal Terminal At Colman Dock | 05/05/2017 | Hoffman-Pacific Lic, Joint Venture | JOHN CALLAHAN | FE | 24,079,470.00 | 24,079,471.00 | 61,368,279.83 | 1,325 | 1,032 |
| 009075 | STATE | | Systemwide On-Call, Off-Shore Maintenanc | 05/23/2017 | American Construction Co., Inc. | BRIAN ENDRES | FE | 1,036,060.00 | 1,110,948.00 | 1,551,636.27 | 0 | 0 |
| 009078 | STATE | 518 | Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte | 06/22/2017 | Graham Contracting, Ltd. | ALETA BORSCHOWA | NW | 9,273,461.00 | 8,229,999.91 | 5,650,055.13 | 373 | 117 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|---------------------|-------------|--|----------------|--|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009079 | HSIP-9999(748) | 002 | Us 2 Et Al, 2015-17 Er Regionwide Basic Safety - S | 05/18/2017 | Belarde Company, Inc. | TOM BRASCH | EA | 530,504.00 | 680,500.00 | 689,607.58 | 50 | -4.5 |
| 009080 | HSIP-0026(033) | 026 | Sr 26, Intersection Improvements | 06/22/2017 | Central Washington Asphalt, Inc. | KEVIN WALIGORSKI | NC | 363,408.34 | 615,931.42 | 608,456.90 | 25 | 0 |
| 009082 | STPF-STBG-0531(01 | 531 | Sr 531, Edgecomb Creek Fish Passage | 06/06/2017 | Mcclure And Sons Inc. | MARK SAWYER | NW | 870,768.40 | 881,529.00 | 1,042,337.98 | 85 | -5 |
| 009083 | NHPP-0012(234) | 012 | Us 12 McNary Pool To Old Highway 12 & Clarkston - | 05/26/2017 | Central Washington Asphalt, Inc. | ALEX SANGUINO | SC | 5,004,766.19 | 5,642,696.70 | 5,833,354.67 | 60 | 0 |
| 009093 | STBG-0501(024) | 501 | Sr 501, 26th St Ext Vicinity To End Of Road - Chip | 06/14/2017 | Granite Construction Company | JOANNA LOWREY | SW | 786,087.79 | 889,889.00 | 834,810.73 | 23 | -2 |
| 009094 | NSIP-9999(763)(768) | 010 | 15-17 Scr Region Wide, Signing & Intersection - We | 06/14/2017 | Massana Construction, Inc. | ALEJANDRO SANGUINO | SC | 517,058.00 | 657,389.40 | 768,515.55 | 67 | 0.5 |
| 009096 | NHPP-0051(301) | 005 | I-5, Sb Bridges 5/40w And 5/105w Resurfacing | 06/14/2017 | Granite Construction Company | LORI FIGONE | SW | 1,606,948.24 | 2,087,087.00 | 2,071,685.92 | 72.5 | -11 |
| 009100 | STATE | 195 | Us 195, Colfax To Spangle Add Passing Lanes | 07/10/2017 | Selland Construction, Inc. | MARK V. ALLEN | EA | 2,945,302.16 | 3,199,999.00 | 3,115,818.40 | 55 | 0 |
| 009101 | HSIP-0002(841) | 002 | Us 2, Coles Corner Vicinity Safety Improvements | 07/10/2017 | Taylor'S Excavators Inc | KEVIN WALIGORSKI | NC | 569,638.87 | 703,078.00 | 688,014.31 | 27 | 2 |
| 009105 | NHPP-0395(107) | 395 | Us 395, Arden To Colville Paving | 06/26/2017 | Central Washington Asphalt, Inc. | MARK V. ALLEN | EA | 2,994,535.82 | 3,491,873.66 | 3,411,186.22 | 45 | 0 |
| 009108 | ER-1701(005) | 395 | Us 395 South Of Orient - Matsen Creek Washout Emer | 04/17/2017 | Wm. Winkler Company | TOM BRASCH | EA | 730,000.00 | 730,000.00 | 1,869,826.85 | 30 | 0 |
| 009109 | SECT164-0028(050) | 028 | Sr 28, East Wenatchee Area Safety Improvements | 07/14/2017 | Hurst Construction Llc | DAN LEWIS | NC | 1,371,633.01 | 1,608,066.55 | 1,594,504.89 | 32 | 0 |
| 009118 | WA-2017-007-00 | 525 | Sr 525, Mukilteo Ferry Terminal (Phase 2) Trestle | 08/16/2017 | Orion Marine Con (Nw Marine Cns To 2011) | _MARK SAWYER | NW | 6,365,105.10 | 4,648,053.50 | 6,622,187.95 | 249 | 30 |
| 009121 | NHPP-0901(498) | 090 | I-90, Lacey V Murrow Bridge Electrical Rehabilitat | 08/03/2017 | Northeast Electric, Llc | DAVE LINDBERG | NW | 459,084.00 | 391,001.00 | 224,200.00 | 75 | 47 |
| 009123 | HSIP-9999(750) | 101 | 2017, Olympic Region Guardrail And Cable Barrier | 08/17/2017 | Dirt & Aggregate Interchange, Inc. | BRIAN WHITEHOUSE | OL | 1,325,032.00 | 1,214,432.00 | 1,288,007.05 | 60 | 0 |
| 009124 | NHPP-0002(848) | 002 | Us 2, Deer Rd To Colbert Corridor Improvements And | 07/28/2017 | Inland Asphalt Company | MARK V. ALLEN | EA | 4,014,515.25 | 4,228,000.00 | 4,407,854.31 | 60 | 0.5 |
| 009126 | HBP-0082(012) | 082 | I-82, Selah Creek Bridge Eb - Paving & Bridge Join | 08/14/2017 | Columbia Asphalt & Ready Mix | JERRY WOOD | SC | 545,969.00 | 661,717.00 | 620,750.00 | 20 | -8.5 |
| 009127 | STATE | 099 | Sr 99, Aww Demolition Decommissioning & Surface St | 06/21/2018 | Kiewit Infrastructure West Co. | CHRIS BROWN | NW | 83,803,960.00 | 93,749,999.00 | 0.00 | 749 | 737 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|---------------------|-------------|--|----------------|-----------------------------------|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009133 | STATE | 005 | I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor | 06/15/2018 | Guy F. Atkinson Construction, Llc | CHUCK MEADE | OL | 249,269,600.78 | 180,895,595.00 | 0.00 | 1,114 | 1,082 |
| 009135 | STPF-0504(010) | 504 | Sr 504 / Wooster Creek, Culvert Replacement Chroni | 09/12/2017 | Hamilton Construction Co | DEVIN RECK | SW | 2,273,819.00 | 2,095,588.20 | 1,870,963.40 | 205 | 28 |
| 009136 | STATE | 539 | Sr 539, Nooksack River Bridge Special Repair | 09/18/2017 | Razz Construction, Inc. | GABE NG | NW | 280,943.30 | 267,933.00 | 257,530.00 | 20 | -87.5 |
| 009143 | STPF0530(027) | 530 | Sr 530, Trafton Creek & School Yard Creek Fish Pas | 06/20/2018 | Kiewit Infrastructure West Co. | MIKKEL LAMAY | NW | 13,061,000.00 | 12,572,772.00 | 0.00 | 465 | 465 |
| 009144 | HSIP-9999(778) | 005 | I-5 Et Al, Nwr Cable Barrier Upgrade | 11/21/2017 | Petersen Brothers, Inc. | SHANE SPAHR | NW | 4,741,864.00 | 4,428,212.62 | 4,337,798.58 | 107 | 19.5 |
| 009145 | STATE | 195 | Us 195, Colfax To Spangle Add Passing Lanes Phase | 10/23/2017 | N.A. Degerstrom Inc | MARK V. ALLEN | EA | 4,073,203.49 | 4,073,200.10 | 1,362,001.45 | 85 | 30.5 |
| 009147 | STATE | 005 | I-5, S 188th St To Ne 80th St Camera Installation | 11/15/2017 | Northeast Electric, Llc | MARK SAWYER | NW | 291,458.00 | 421,496.00 | 394,176.88 | 41.5 | 1.5 |
| 009150 | WA-90-X604 | 525 | Sr 525, Mukilteo Ferry Terminal (Phase 2 Deep Stor | 11/22/2017 | Imco General Construction, Inc. | MARK SAWYER | NW | 2,137,918.00 | 2,259,586.00 | 1,850,947.74 | 135 | 26 |
| 009151 | NHFP-NHPP-0901(497) | 090 | I-90, Floating Bridges Replace Anchor Cables | 11/20/2017 | American Bridge Company | DAVE LINDBERG | NW | 6,228,608.00 | 5,755,000.00 | 4,329,704.48 | 110 | 30 |
| 009154 | STATE | 026 | Sr 26 & Us 195, Safety Improvements | 10/25/2017 | Colvico, Inc. | GLENN WAGEMANN | EA | 97,981.41 | 115,662.00 | 111,556.00 | 20 | 0 |
| 009155 | STATE | 012 | Us 12 / Us 101 / Sr 109, Aberdeen / Hoquiam Signal | 11/20/2017 | Northeast Electric, Llc | JOHN ROMERO | OL | 3,218,551.00 | 2,947,841.00 | 2,343,981.01 | 169 | 58 |
| 009156 | STATE | 522 | Sr 522, Elliot Road Vic Sandfilter | 11/13/2017 | Interwest Construction Inc | DAVE LINDBERG | NW | 619,615.00 | 561,646.00 | 0.00 | 24 | 24 |
| 009158 | ER-STBG-1701(004) | 021 | Sr 21, South Of Republic Gold Creek Bridge Emergen | 09/13/2017 | N.A. Degerstrom Inc | CHAD SIMONSON | EA | 179,999.66 | 179,999.66 | 95,934.53 | 10 | -3 |
| 009159 | LOCAL | 005 | Emergency Contract North Metro Base, Mp 175.5 | 09/26/2017 | Imco General Construction, Inc. | MARK SAWYER | NW | 372,591.00 | 410,000.00 | 740,727.48 | 0 | 0 |
| 009160 | STATE | 099 | Sr 99, Alaskan Way Viaduct - Replacement South Acc | 12/26/2017 | Scarsella Bros., Inc. | PATRICK FULLER | NW | 21,377,224.50 | 22,583,904.00 | 9,158,816.04 | 260 | 163 |
| 009161 | STATE | 005 | I-5, Lake Samish Vic Stormwater Pipe Relacement | 11/13/2017 | Faber Construction Corp. | GABE NG | NW | 546,307.50 | 588,595.69 | 600,907.76 | 36 | 0 |
| 009164 | NHPP-0902(451) | 090 | I-90, Easton To Ellensburg Vic Interchange Paving | 12/04/2017 | Columbia Asphalt & Ready Mix | SCOTT GOLBEK | SC | 2,086,596.50 | 1,941,242.00 | 446,897.22 | 30 | 30 |
| 009165 | STBG-0016(033) | 016 | Sr 16, W Of Se Burley Olalla Rd To Jct S - Paving | 12/11/2017 | Miles Resources Llc | MICHELE BRITTON | OL | 1,645,303.00 | 1,298,272.72 | 1,359,600.86 | 30 | 6 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|--|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009166 | STATE | 005 | I-5, Elm St, To North Kelso Ave Interchange - Illu | 12/11/2017 | Northeast Electric, Llc | JOANNA LOWREY | SW | 889,676.80 | 669,688.00 | 701,164.40 | 50 | 2 |
| 009167 | STATE | 009 | Sr9, Gribble Creek Fish Passage | 12/11/2017 | Interwest Construction Inc | SHANE SPAHR | NW | 1,750,499.90 | 1,616,161.61 | 4,125.00 | 93 | 78 |
| 009168 | STBG-0099(137) | 099 | Sr 99, George Washington Bridge Painting (Stage 2) | 01/03/2018 | Liberty Maintenance, Inc. | DAVE LINDBERG | NW | 27,318,728.47 | 30,851,133.05 | 6,594,042.06 | 391 | 275.5 |
| 009170 | STATE | 012 | Us12, Wildcat Creek Bridge - Replace Bridge - Desi | 04/18/2018 | Graham Contracting, Ltd. | SCOTT GOLBEK | SC | 5,896,872.00 | 4,799,336.00 | 1,410,000.00 | 156 | 156 |
| 009171 | STBG-0020(192) | 020 | Sr 20, W Of 4 Corners Rd To E Of Water St Paving A | 01/08/2018 | Lakeside Industries | JERRY MOORE | OL | 2,703,144.50 | 2,420,914.00 | 2,433,720.93 | 70 | 8 |
| 009172 | CBI-0542(045) | 542 | Sr 542, Sr 9 East Junction Intersection Improvemen | 01/17/2018 | Colacurcio Brothers Inc | GABE NG | NW | 893,158.50 | 989,557.80 | 959,838.22 | 36.5 | 0 |
| 009173 | STATE | 002 | Us 2, Nsc, Pittsburg Rd - Intersection Closure | 12/28/2017 | Wm. Winkler Company | TOM BRASCH | EA | 142,969.00 | 139,800.00 | 132,712.46 | 20 | 7 |
| 009176 | NHPP-0053(973) | 005 | I-5, Martin Way To Marvin Road Stormwater Retrofit | 01/08/2018 | Scarsella Bros., Inc. | BRIAN WHITEHOUSE | OL | 177,578.00 | 167,989.00 | 182,755.20 | 15 | 1 |
| 009177 | STATE | 020 | Sr20, Sharpes Corner Vicinity Improvements Mp 47.0 | 01/11/2018 | Tapani, Inc. | GABE NG | NW | 6,182,783.40 | 7,224,164.00 | 7,103,864.60 | 95 | 11.5 |
| 009179 | STATE | 530 | Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com | 01/03/2018 | Cadman Materials Inc | SHANE SPAHR | NW | 2,049,679.05 | 1,885,439.45 | 68,760.25 | 65 | 11 |
| 009180 | NHPP-0020(185) | 020 | Sr 20 Spur, Sharpes Corner To Anacortes Paving & A | 01/08/2018 | Lakeside Industries | SHANE SPAHR | NW | 5,261,488.92 | 5,432,290.80 | 3,552,709.60 | 85 | 7 |
| 009181 | HSIP-9999(808) | 017 | Ncr, Pavement Rehab 2018 | 01/31/2018 | Central Washington Asphalt, Inc. | DAVID KIENINGER | NC | 7,387,825.31 | 6,941,941.00 | 6,851,894.80 | 74 | 7 |
| 009182 | STBG-9999(744) | 164 | Sr 164, Sr 18 To 17th St Se Paving And Ada Compli | 03/13/2018 | Tucci & Sons, Inc. | MIKE ASKARIAN | NW | 2,336,948.70 | 2,373,740.50 | 870,506.92 | 80 | 15 |
| 009183 | STBG-0002(853) | 002 | Us 2, I-5 I/C To Bickford Ave Vic Paving | 03/01/2018 | Lakeside Industries | MARK SAWYER | NW | 6,086,075.50 | 9,542,991.10 | 3,221,558.62 | 112 | 71 |
| 009184 | STBG-0409(005) | 409 | Sr 409, Columbia River Br. At Puget Island - Paint | 02/26/2018 | Royal Bridge Inc. | JOANNA LOWREY | SW | 14,271,517.60 | 13,678,650.76 | 4,016,970.96 | 380 | 276.5 |
| 009185 | STATE | 005 | I-5, Mtb Cantilever Signs And Landscaping | 01/23/2018 | Massana Construction, Inc. | COLIN NEWELL | SW | 1,340,621.20 | 1,344,750.80 | 236,745.12 | 45 | 18 |
| 009186 | STATE | 092 | Sr 92, Little Pilchuck Creek Fish Passage | 02/26/2018 | Graham Contracting, Ltd. | MARK SAWYER | NW | 1,451,747.00 | 4,416,999.00 | 2,605,254.35 | 78 | 56 |
| 009187 | NHPP-0002(850) | 002 | Us 2, Jct I-90 To Euclid Ave Paving | 02/06/2018 | Icon Materials,A Division Of Cpm Corp. | CHAD SIMONSON | EA | 3,902,752.40 | 4,046,000.00 | 3,585,299.86 | 70 | 6.5 |
| 009188 | STPF-9999(792) | 002 | Us 2 Et Al, Strategic Pavement Preservation 2018 | 01/31/2018 | Central Washington Asphalt, Inc. | DAN LEWIS | NC | 1,199,053.05 | 1,389,826.30 | 1,364,656.90 | 22.5 | 3.5 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|-----------------------------------|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009189 | HSIP-9999(795) | 902 | Sr 902, Medical Lake To I-90 Paving | 02/06/2018 | Shamrock Paving, Inc. | MARK ALLEN | EA | 2,074,559.00 | 1,872,436.30 | 666,595.97 | 35 | 7.5 |
| 009190 | STATE | 240 | Sr 240, Kingsgate Way Signalize Intersection | 02/12/2018 | Northeast Electric, Llc | ALEJANDRO SANGUINO | SC | 477,984.00 | 430,761.00 | 425,970.50 | 20 | 3 |
| 009192 | STBG-0203(022) | 203 | Sr 203, Langlois Creek Fish Passage | 03/01/2018 | Northwest Construction, Inc. | DAVE LINDBERG | NW | 879,998.00 | 914,277.00 | 106,989.50 | 26 | 18 |
| 009193 | NHPP-9999(691) | 009 | Sr 9 Et Al, Mt Baker Area Bst - 2018 | 02/12/2018 | Granite Construction Company | SHANE SPAHR | NW | 7,752,400.70 | 7,804,095.05 | 4,763,320.77 | 86 | 38 |
| 009194 | STATE | 009 | Sr 9, 136th St Se Vic To Sr 96 Vic Channelization | 02/06/2018 | Road Construction Northwest, Inc. | DAVE LINDBERG | NW | 726,699.06 | 816,763.00 | 760,363.89 | 33 | 0 |
| 009195 | STPF-9999(806) | 009 | Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/ | 03/01/2018 | Granite Construction Company | MARK SAWYER | NW | 2,658,696.00 | 4,204,000.00 | 1,240,235.78 | 60 | 43 |
| 009196 | STATE | 182 | I-182, Queensgate Dr - Interchange Improvements | 04/11/2018 | Central Washington Asphalt, Inc. | ALEJANDRO SANGUINO | SC | 2,191,967.80 | 2,400,000.00 | 1,180,035.17 | 60 | 4 |
| 009197 | STPF-0508(010) | 508 | Sr 508, S. Fork Newaukum River Bridge Replacement | 03/05/2018 | Oregon State Bridge Construction, | JOANNA LOWREY | SW | 4,952,426.20 | 5,010,135.15 | 1,341,993.75 | 250 | 178 |
| 009198 | NHPP-0096(005) | 096 | Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving & | 04/02/2018 | Cadman Materials Inc | DAVE LINDBERG | NW | 5,615,116.00 | 6,954,955.60 | 2,520,671.85 | 120 | 60 |
| 009199 | STBG-0730(004) | 730 | Us 730, 0.2 To 1.8 Miles N Of Oregon Border - Rock | 03/09/2018 | L.R.L. Construction Co. | ALEJANDRO SANGUINO | SC | 2,560,242.00 | 2,999,099.81 | 988,576.98 | 140 | 84 |
| 009200 | STATE | 410 | Sr 410, White River Bridge Painting | 03/08/2018 | Panther Industrial Painting, Llc. | ALETA BORSCHOWA | NW | 2,410,451.00 | 1,681,803.00 | 0.00 | 140 | 48 |
| 009201 | NHPP-0128(001) | 128 | Sr 128, Snake River Red Wolf Bridge - Deck Rehabil | 02/20/2018 | Hamilton Construction Co | ALEJANDRO SANGUINO | SC | 1,842,644.00 | 1,277,496.00 | 1,247,111.61 | 36 | 6 |
| 009203 | STATE | | Northup Maintenance Facility Equipment Building Wa | 03/26/2018 | Harbor Pacific Contractors, Inc. | Not Specified | HQ | 1,346,471.07 | 1,352,000.00 | 31,641.47 | 0 | 0 |
| 009204 | NHPP-0195(061) | 195 | Us 195, Eastern Region Bridge Deck Repairs | 03/05/2018 | N.A. Degerstrom Inc | MARK ALLEN | EA | 2,387,521.50 | 2,075,511.00 | 2,090,552.69 | 65 | -13 |
| 009205 | NHPP-0082(011) | 082 | I-82, Selah Creek Eb Sra - Water System Improvemen | 03/22/2018 | Selland Construction, Inc. | Not Specified | HQ | 275,000.00 | 360,000.00 | 261,500.00 | 0 | 0 |
| 009206 | STATE | 012 | Us 12, Naches River Nelson Bridges - Bridge Painti | 03/05/2018 | Liberty Maintenance, Inc. | JERRY WOOD | SC | 5,808,132.00 | 4,386,659.00 | 1,282,201.35 | 150 | 42 |
| 009207 | NHPP-1823(064) | 182 | I-182 & Us 395, Tri Cities Vic - Paving, Ada, And | 03/13/2018 | Inland Asphalt Company | ALEJANDRO SANGUINO | SC | 2,526,714.90 | 2,660,546.43 | 397,110.75 | 70 | 38 |
| 009208 | STATE | 160 | Sr 160, Fauntleroy Ferry Terminal Pavement Preserv | 03/15/2018 | C.A. Carey Corporation | Not Specified | FE | 290,393.00 | 344,696.00 | 350,766.92 | 0 | 0 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|----------------------------------|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009210 | STATE | 025 | Sr 25, Spokane River Bridge N Embankment Repair | 03/22/2018 | N.A. Degerstrom Inc | TOM BRASCH | EA | 2,159,423.50 | 1,426,551.50 | 1,324,999.70 | 45 | -6.5 |
| 009211 | NHPP-0012(221) | 012 | Us 12, Unnamed Tributary To Wynoochee River - Remo | 03/26/2018 | Rognlins, Inc. | JOHN ROMERO | OL | 2,803,884.03 | 2,651,666.50 | 0.00 | 60 | 35 |
| 009212 | STATE | 018 | Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St - | 03/22/2018 | Tucci & Sons, Inc. | MIKE ASKARIAN | NW | 6,980,424.00 | 6,632,868.50 | 2,834,767.30 | 120 | 62 |
| 009213 | NHPP-0901(492) | 090 | I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme | 04/03/2018 | Acme Concrete Paving, Inc. | ALETA BORSCHOWA | NW | 14,673,209.85 | 17,345,998.29 | 3,600,170.05 | 285 | 218 |
| 009214 | NHPP-0902(450) | 090 | I-90, Yakima River Bridges Cle Elum To Ellensburg | 04/16/2018 | Graham Contracting, Ltd. | JERRY WOOD | SC | 17,143,690.34 | 13,999,349.00 | 668,546.34 | 400 | 339 |
| 009215 | STPF-0112(031) | 112 | Sr 112, Olsen Creek In Vicinity Of Vista Dr - Remo | 03/26/2018 | Interwest Construction Inc | JERRY MOORE | OL | 1,800,206.35 | 1,681,910.00 | 202,829.81 | 90 | 57 |
| 009216 | NHPP-4053(865) | 405 | I-405, Sb Sr 900 To Coal Creek Pkwy Se - Paving Ou | 04/05/2018 | Lakeside Industries | MARK SAWYER | NW | 1,688,698.50 | 1,755,880.00 | 1,572,996.76 | 28 | 13 |
| 009217 | NHPPSTBG0432(025) | 432 | Sr432, Cowlitz River Bridge Painting | 04/16/2018 | Liberty Maintenance, Inc. | JOANNA LOWREY | SW | 2,971,664.80 | 2,493,999.60 | 45,227.00 | 140 | 57 |
| 009218 | STPF-0548(011) | 548 | Sr 548, Kickerville Rd Intersection Improvement | 04/02/2018 | Tiger Construction, Ltd. | GABE NG | NW | 539,923.00 | 568,383.35 | 225,721.75 | 25 | 10 |
| 009219 | STPF-0009(076) | 009 | Sr 9, Francis Rd Intersection Improvements Mp 53.1 | 04/03/2018 | Srv Construction, Inc. | SHANE SPAHR | NW | 1,250,714.00 | 1,250,081.00 | 518,536.58 | 53 | 17 |
| 009221 | NHPP-0020(191) | 020 | Sr 9 & Sr 20, I/S Sr 9 & Sr 20 To Park Cottage & H | 04/16/2018 | Granite Construction Company | SHANE SPAHR | NW | 2,740,468.22 | 3,198,527.50 | 1,262,572.85 | 51 | 22 |
| 009222 | NHPP-0051(302) | 005 | I-5, E Fork Lewis River Br To Weigh Station Vic - | 04/18/2018 | Lakeside Industries | JOANNA LOWREY | SW | 10,745,697.00 | 10,015,451.04 | 2,924,368.59 | 97 | 54 |
| 009223 | STPF-0291(024) | 291 | Sr 291, Charles Rd To Suncrest Paving | 04/11/2018 | Shamrock Paving, Inc. | TOM BRASCH | EA | 1,659,932.00 | 1,421,494.00 | 1,260,332.42 | 30 | 0 |
| 009224 | STPF-9999(784) | 021 | Sr 21 Et Al, 2018 Eastern Region Chip Seal | 04/18/2018 | Central Washington Asphalt, Inc. | CHAD SIMONSON | EA | 7,930,426.75 | 8,887,511.35 | 4,027,255.45 | 58 | 3 |
| 009225 | NHPP-0012(239) | 012 | Us 12, Sargent Blvd To Wynoochee River Bridge Pavi | 04/18/2018 | Lakeside Industries | JOHN ROMERO | OL | 2,021,487.00 | 2,032,098.60 | 1,646,599.47 | 35 | 0 |
| 009226 | NHPP-0101(379) | 101 | Us 101, Jct Sr 109 To N Of Ocean Beach Rd - Chip S | 04/26/2018 | Doolittle Construction Llc | JOHN ROMERO | OL | 604,820.30 | 676,298.00 | 595,940.71 | 30 | 12 |
| 009227 | NHPP-0522(061) | 522 | Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br | 04/11/2018 | Lakeside Industries | DAVE LINDBERG | NW | 3,814,967.00 | 3,748,738.00 | 2,931,327.02 | 80 | 26 |
| 009229 | STP-0503(036) | 503 | Sr 503 Spur-Chip Seal And, Sr 503/Rock Creek Rd To | 04/27/2018 | Granite Construction Company | LORI FIGONE | SW | 6,018,228.99 | 5,347,347.00 | 2,021,905.23 | 65 | 27 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|--|---------------------|--------|---------------------|------------------|--------------|-----------------------|------------------------------|
| 009230 | NHPP-0167(054) | 167 | Sr 167, Milwaukee Ave To S Of Pierce Co Line - Pav | 05/01/2018 | Tucci & Sons, Inc. | JON KEETH | OL | 1,187,201.15 | 1,319,061.75 | 0.00 | 30 | 20 |
| 009231 | NHPP-0054(290) | 005 | I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re | 04/27/2018 | Graham Contracting, Ltd. | SHANE SPAHR | NW | 18,739,194.00 | 16,999,349.00 | 250.00 | 300 | 292 |
| 009233 | STPF-0524(016) | 524 | Sr 524, Locust & Larch Way Intersection Improvemen | 05/17/2018 | A-1 Landscaping And Construction | MARK SAWYER | NW | 2,345,914.50 | 3,286,716.00 | 0.00 | 0 | 0 |
| 009234 | STBG-0102(002) | 102 | Sr 102, Wa St Corrections Center St To Us 101 - Ch | 04/26/2018 | Doolittle Construction Llc | MICHELE BRITTON | OL | 635,983.60 | 659,354.60 | 684,903.16 | 25 | 0 |
| 009235 | NHPP-0053(976) | 005 | I-5, Sb S Lucile St To Spring St - Pavement Repair | 05/02/2018 | Mid-Mountain Contractors, Inc. | MIKE ASKARIAN | NW | 6,271,738.50 | 8,989,475.00 | 0.00 | 220 | 193 |
| 009236 | NHPP-0097(170) | 097 | Us 97, N. Of Blewett Pass Culvert Replacements | 05/08/2018 | Pipkin Inc. | DAN LEWIS | NC | 1,119,454.60 | 1,088,005.10 | 0.00 | 0 | 0 |
| 009238 | STATE | 101 | Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabou | 05/02/2018 | Rognlins, Inc. | COLIN NEWELL | SW | 2,523,621.50 | 2,664,627.00 | 219,343.62 | 106 | 57 |
| 009239 | NHPP-9999(811) | 099 | Sr99 & Sr509, S Cloverdale St To Duwamish River-Pa | 05/01/2018 | Tucci & Sons, Inc. | ALETA BORSCHOWA | NW | 5,145,478.00 | 4,747,015.70 | 902,642.80 | 110 | 68 |
| 009240 | HSIP-9999(788) | 020 | Sr 20 Et Al, Er Curve Warning Sign Update 2017-19 | 04/27/2018 | Kt Contracting Co., Inc. | MARK ALLEN | EA | 882,745.00 | 733,876.56 | 0.00 | 65 | 58 |
| 009245 | STATE | 405 | I-405, Sr 167 Interchange Catch Basins - Drainage | 05/08/2018 | Klb Construction Inc. | EVELYN PAO | NW | 1,140,757.00 | 1,073,999.00 | 347,998.00 | 80 | 51.5 |
| 009246 | HSIP-0097(179) | 097 | Us97, Ncr 17-19, Weathering Steel Guardrail Rehabi | 05/10/2018 | Coral Construction Company | DAVID KIENINGER | NC | 996,240.50 | 977,654.00 | 344,817.65 | 45 | 21 |
| 009248 | STP-0007(028) | 007 | Sr7 & Sr702, 2018 Pierce County Chip Seal | 05/08/2018 | Doolittle Construction Llc | BRIAN WHITEHOUSE | OL | 1,417,713.20 | 1,250,000.30 | 1,140,523.33 | 30 | 3.5 |
| 009250 | STPF-0123(002) | 012 | Us 12/Fs Rd 1284 To, White Pass & Sr 123 Us 12 To | 05/25/2018 | Columbia Asphalt & Ready Mix | JERRY WOOD | SC | 1,600,877.55 | 1,313,564.20 | 1,046,216.89 | 30 | 0.5 |
| 009251 | STATE | 524 | Sr 524, Great Dane Creek Fish Passage | 05/08/2018 | Klb Construction Inc. | DAVE LINDBERG, P.E. | NW | 778,423.00 | 653,459.40 | 0.00 | 25 | 22 |
| 009252 | STATE | 395 | Us 395, Nsc - Columbia To Freya | 06/05/2018 | Acme Concrete Paving, Inc. | MARK ALLEN | EA | 8,888,668.80 | 8,217,202.56 | 0.00 | 105 | 95 |
| 009253 | NHPP-0053(752) | 005 | I-5, Martin Way Bridges Special Repair | 05/14/2018 | Hamilton Construction Co | CHUCK MEADE | OL | 650,788.00 | 599,754.68 | 64,600.00 | 30 | 8 |
| 009255 | STATE | 104 | Sr104 / Edmonds Ferry Terminal Painting Preservati | 05/21/2018 | Purcell Painting & Coatings | Not Specified | FE | 596,104.00 | 552,904.00 | 21,600.00 | 120 | 82 |
| 009256 | NHPP-099(135) | 099 | Sr 99, Roy St To N 145th St Paving & Ada Complianc | 06/07/2018 | Icon Materials,A Division Of Cpm Corp. | MIKE ASKARIAN | NW | 11,582,945.23 | 15,205,157.26 | 0.00 | 260 | 241 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|----------------------------------|---------------------|--------|---------------------|------------------|-------------|-----------------------|------------------------------|
| 009257 | STPF-9999(793) | 012 | Us 12, Old Highway 12 To E Isaacs Ave Br - | 05/23/2018 | Columbia Asphalt & Ready Mix | JERRY WOOD | SC | 2,148,138.76 | 1,928,244.30 | 9,923.86 | 35 | 16 |
| 009258 | HSIP-0395(109) | 395 | Us 395, Deer Park Corridor Intersection Improveme | 05/23/2018 | Inland Asphalt Company | TOM BRASCH | EA | 2,807,089.79 | 2,959,959.00 | 624,832.11 | 72 | 33 |
| 009259 | BH-0153(446) | 153 | Sr 153/Methow River Bridges, Structural Rehabilita | 05/25/2018 | Combined Construction, Inc. | DAN LEWIS | NC | 2,549,740.00 | 1,772,998.00 | 392,000.00 | 100 | 61 |
| 009260 | NHPP-0285(021) | 285 | Sr 285, Wenatchee Area Paving And Ada Compliance | 06/05/2018 | Central Washington Asphalt, Inc. | DAVID KIENINGER | NC | 5,652,415.91 | 6,069,307.35 | 692,236.20 | 80 | 58 |
| 009261 | USIP-0097(153) | 097 | Us 97, Brays Landing Rd.Intersection Improvements | 05/25/2018 | Hurst Construction Llc | DAN LEWIS | NC | 251,598.00 | 214,583.80 | 159,343.43 | 15 | 6 |
| 009262 | STATE | 500 | Sr 500, Leadbetter Rd To Se 3rd Ave. Paving And Ad | 05/30/2018 | Granite Construction Company | LORI FIGONE | SW | 2,905,960.20 | 2,799,799.00 | 686,531.54 | 60 | 32 |
| 009263 | STATE | 410 | Sr 410, Buckley Rebuild Signals | 05/30/2018 | Northeast Electric, Llc | JON KEETH | OL | 1,279,384.50 | 1,325,839.00 | 137,506.00 | 60 | 60 |
| 009264 | NHPP-0901(484) | 090 | I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra | 06/12/2018 | Max J. Kuney Company | CHAD SIMONSON | EA | 1,996,043.40 | 1,433,333.50 | 23,938.89 | 75 | 60 |
| 009265 | STATE | 101 | Us 101, D St Vicinity To Water Street Paving And A | 05/23/2018 | Granite Construction Company | COLIN NEWELL | SW | 1,333,070.25 | 1,363,657.77 | 283,344.53 | 45 | 13 |
| 009266 | STATE | 160 | Sr160 Fauntleroy,Vashon Ferry Terminal Transfer Sp | 06/14/2018 | Leewens Corporation | Not Specified | FE | 227,100.00 | 148,800.00 | 0.00 | 0 | 0 |
| 009267 | NHPP-0014(081) | 014 | Sr 14/0.5 Miles, East Of Cape Horn Slide Debris Fl | 06/11/2018 | Jensen Drilling Company | DEVIN RECK | SW | 240,904.00 | 238,426.00 | 0.00 | 0 | 0 |
| 009268 | STPF0014(078) | 014 | Sr 14, Cliffs Rd. Vic. To Wood Cr. Bridge Pavement | 06/05/2018 | Columbia Asphalt & Ready Mix | DEVIN RECK | SW | 3,401,187.50 | 3,029,040.00 | 0.00 | 40 | 27 |
| 009270 | HSIP-0017(044) | 017 | Sr 17, Prior Farms Left Turn Lane | 06/11/2018 | Central Washington Asphalt, Inc. | DAN LEWIS | NC | 286,328.94 | 269,293.70 | 94,642.17 | 15 | 3 |
| 009272 | STATE | 005 | I5 / Express Lanes Entrance Electronic Sign Replac | 06/18/2018 | Northeast Electric, Llc | DAVE LINDBERG | NW | 1,907,784.00 | 1,877,588.00 | 0.00 | 0 | 0 |
| 009273 | STPF-9999(792) | 026 | 2018 Ncr, Strategic Pavement Preservation Area 2 | 06/11/2018 | Granite Construction Company | DAN LEWIS | NC | 317,310.00 | 357,825.36 | 302,549.53 | 14 | 7 |
| 009274 | NHPP-0097(166) | 097 | Us 97, Mill Culvert- Remove Fish Barrier | 06/18/2018 | Hurst Construction, Llc | DAN LEWIS | NC | 1,219,839.50 | 1,211,129.25 | 0.00 | 20 | 20 |
| 009275 | STBG-0026(034) | 026 | Sr 26, Railroad Bridge Deck Repair | 06/18/2018 | N.A. Degerstrom Inc | DAN LEWIS | NC | 994,342.00 | 1,086,510.00 | 0.00 | 0 | 0 |
| 009276 | STATE | 090 | I-90, Usfs Rd 9030 Interchange - Replace Lighting | 06/19/2018 | Northeast Electric, Llc | SCOTT GOLBEK | SC | 306,657.11 | 376,284.00 | 0.00 | 0 | 0 |
| 009277 | STATE | 005 | I-5, Sb 236th St Sw To 44th Ave W Peak | 07/17/2018 | Mccann Construction Enterprises, | MARK SAWYER | NW | 185,738.00 | 365,218.00 | 0.00 | 17 | 17 |

Active Contracts Sorted by Contract Number

| Contract Number | Federal Aid Number | State Route | Contract Title | Execution Date | Prime Contractor Name | WSDOT Engineer Name | Region | Engineer's Estimate | Prime Bid Amount | Amount Paid | Authorized Days Count | Remaining Working Days Count |
|-----------------|--------------------|-------------|--|----------------|----------------------------------|---------------------|--------|---------------------|------------------|-------------|-----------------------|------------------------------|
| | | | Transit Sho | | | | | | | | | |
| 009279 | NHPP-0097(183) | 097 | Us 97, Okanogan River Bridge T Omak-Deck Repair | 06/28/2018 | Hamilton Construction Co | DAVID KIENINGER | NC | 522,107.14 | 670,534.14 | 0.00 | 23 | 23 |
| 009281 | HSIP-9999(814) | 012 | Us 12 Et Al, Scr 17-19 Region Wide - Rumble Strips | 06/29/2018 | Construction Ahead, Inc | ALEJANDRO SANGUINO | SC | 608,522.70 | 572,720.05 | 112,758.00 | 25 | 19 |
| 009282 | STATE | 090 | I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca | 07/09/2018 | Northeast Electric, Llc | ALETA BORSCHOWA | NW | 511,976.00 | 593,901.00 | 0.00 | 0 | 0 |
| 009283 | NHPP-0101(376) | 101 | Us 101, Kennedy Creek Bridges Special Repair | 07/09/2018 | Associated Underwater Services | BRIAN WHITEHOUSE | OL | 339,505.55 | 339,504.90 | 0.00 | 40 | 40 |
| 009284 | HSIP-9999(797) | 004 | Sr 4, Shoulder And Us 101 Centerline - Rumble Stri | 07/10/2018 | Construction Ahead, Inc | COLIN NEWELL | SW | 418,542.43 | 599,047.54 | 0.00 | 28 | 26 |
| 009285 | STPF-0006(026) | 006 | Sr 6, Chehalis River Adna Bridge Replace Expansion | 07/09/2018 | Conway Construction Company | COLIN NEWELL | SW | 369,610.50 | 412,161.00 | 0.00 | 20 | 20 |
| 009286 | STATE | 903 | Sr 903, Cle Elum To National Forest Boundary - Pav | 07/09/2018 | Columbia Asphalt & Ready Mix | SCOTT GOLBEK | SC | 1,988,991.04 | 1,605,548.45 | 0.00 | 0 | 0 |
| 009287 | NHPP-0290(026) | 290 | Sr 290, Hamilton St To Mission Ave Paving | 07/10/2018 | Inland Asphalt Company | Not Specified | EA | 1,700,755.90 | 1,922,922.00 | 0.00 | 0 | 0 |
| 009288 | HSIP0012(248) | 012 | Us 12, Mapleway Rd / Mclaughlin Rd - Intersection | 07/09/2018 | Columbia Asphalt & Ready Mix | Not Specified | SC | 414,734.00 | 335,285.00 | 0.00 | 0 | 0 |
| 009289 | STPG-0020(182) | 020 | Sr 20, Calispel Lake Drainage Culvert Replacement | 07/09/2018 | Wuesthoff Excavation, Inc. | Not Specified | EA | 101,203.00 | 109,026.30 | 0.00 | 0 | 0 |
| 009291 | CRS0503(034) | 503 | Sr 503, Brush Prairie Rr Xing Bus And Truck Pullou | 07/25/2018 | Advanced Excavating Specialists, | Not Specified | SW | 559,979.27 | 559,974.50 | 0.00 | 0 | 0 |
| 009292 | NHPP-0503(039) | 503 | Sr 503, Drainage Improvements | 08/06/2018 | Mcdonald Excavating, Inc. | Not Specified | SW | 533,551.00 | 547,206.50 | 0.00 | 0 | 0 |
| 009294 | STATE | 101 | Us 101, Lynch Road Intersection Safety Improvement | 08/02/2018 | Rognlins, Inc. | BRIAN WHITEHOUSE | OL | 1,399,197.00 | 1,823,870.40 | 0.00 | 0 | 0 |