



The Alaskan Way Viaduct & Seawall Replacement Project

05.06

Shorter Construction Plan

2008	2009	2010	2011	2012	2013	2014	2015	2016	2017
STAGE ONE		STAGE TWO	STAGE THREE	STAGE FOUR	STAGE FIVE	STAGE SIX			FINAL STAGE

Construction Activities

Tunnels – 30 months	Tunnels – 42 mos.	Tunnels – 12 mos	7 yrs
<ul style="list-style-type: none">Relocate utilities – occurs periodically throughout all construction stagesImprove soils for the west side of the Stadium Area InterchangeRelocate tail track to east of SR 99Construct temporary over-water bridge between Pier 48 and Colman DockRelocate ferry holdingBegin seawall construction from S. Jackson to PikeRelocate Seattle Fire StationBuild retaining wall from Stewart to Blanchard	<ul style="list-style-type: none">Remove existing viaductComplete SR 99 from S. Hanford to KingComplete SODO RampsBuild tunnel along the central waterfrontRebuild Seoul from S. Jackson to BroadReplace the viaduct from Pine to the Battery Street TunnelComplete Battery Street Tunnel improvementsComplete construction of north end improvements	<ul style="list-style-type: none">Restore Alaskan Way and complete landscaping & lightingComplete relocating utilities	

Construction Roadway Closures, Restrictions, and Detours

Tunnels – 30 months	Tunnels – 42 mos.	Tunnels – 12 mos	7 yrs
<ul style="list-style-type: none">Traffic remains on SR 99Alaskan Way reduced to 1 lane in each directionRemove parking under viaductRemove Waterfront Streetcar and track	<ul style="list-style-type: none">SR 99 closed from S. Spokane to DennySR 99 north of Denny is reduced to 3 lanes totalAlaskan Way restricted to local access	<ul style="list-style-type: none">SR 99 completed and open to trafficAlaskan Way periodically reduced to 1 lane in each direction	