

Project Timeline

PHASE 4: Wallula to Walla Walla Planning Study

PHASE 5: Attalia Vicinity to US 730

PHASE 6: McDonald Road to Walla Walla

IT'S YOUR NICKEL.
WATCH IT WORK.

IT'S YOUR NICKEL.
WATCH IT WORK.

Initial Planning PHASE 4 and 6

Initial Planning PHASE 5

Project Phase Details

Initial Planning

Get a general idea of what needs to be done and about how much it will cost

- PHASE 4 and 6: are included in the 1998 and 2002 Highway Systems Plan
- PHASE 5: is included in 1995, 1998, and 2002 Highway Systems Plan
- PHASE 4, 5, and 6: Footprint Report - Wallula to Walla Walla August 2001

Securing Funding

Generate support and obtain project funding

- PHASE 4 and 5: received Nickel Package funding in July of 2003
- PHASE 6: is partially funded with a US Highway 12 Coalition Federal Earmark in March 2004

Project Design

Thoroughly evaluate the problem and engineer a detailed solution

- PHASE 4: Field investigation started in January 2004
- PHASE 5: Design is scheduled to start in Spring 2006
- PHASE 6: Design started in September 2003

Environmental Compliance

Ensure that all environmental statutes and regulations are followed

- PHASE 4: Environmental studies scheduled completion in August 2004
- PHASE 5: Environmental scheduled to start in Spring 2006
- PHASE 6: Environmental Document scheduled completion in Spring 2005

Public Hearings and Open Houses

Opportunities for WSDOT designers to present their ideas, answer questions, and listen to public input

- PHASE 4, 5, and 6: Open House in Burbank March 2004
- PHASE 4, 5, and 6: Open House in Walla Walla March 2004

Right of Way Acquisition

Determine project area needs and purchase property for new roadways

- PHASE 5: Right of way purchases scheduled start Spring 2006
- PHASE 6: Right of way purchases scheduled start Spring 2005

Contract Preparation

Prepare a detailed set of plans to tell the contractor what to build

- PHASE 5: Contract preparation scheduled to be finished in Late 2007
- PHASE 6: Contract preparation scheduled to be finished in November 2006

Project Construction

Private contractors bid for and build the project as designed by WSDOT

- PHASE 5: Project schedule for Bid Advertisement in Late 2007
- PHASE 5: Construction scheduled to begin Late 2007
- PHASE 5: Scheduled open to traffic in Late 2008
- PHASE 6: Project put on Advertisement for bids in November 2006
- PHASE 6: Construction scheduled to begin in Spring 2007
- PHASE 6: Scheduled open to traffic in the Fall of 2008

Secured
Funding
PHASE 4

Secured
Funding
PHASE 5

Securing Funding PHASE 6

Planning Study PHASE 4

Project Design PHASE 6

Project Design PHASE 5

Environmental Study PHASE 4

Environmental Compliance PHASE 5

Environmental Compliance PHASE 6

Public Hearings and Open
Houses PHASE 4

Public Hearings and Open Houses PHASE 5

Public Hearings and Open Houses PHASE 6

Right of Way Acquisition
PHASE 5

Right of Way Acquisition
PHASE 6

Contract Preparation
PHASE 5

Contract Preparation
PHASE 6

Project Construction
PHASE 5

Project Construction
PHASE 6

