

Operationally Complete Projects			
Nickel and TPA Projects Operationally Complete in 2014			
Project Title	Revenue Package	On time*	Operationally Complete Date
SR 99/S Holgate St to S King St - Viaduct Replacement (809936D)	2003 Ni/2005 TPA	✓	1/27/2014
No projects operationally complete in February			
SR 99/Spokane St Bridge - Replace Bridge Approach (109935A)	2005 TPA	✓	3/22/2014
No projects operationally complete in April			

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

This monthly count of operationally complete projects may differ from quarterly Gray Notebook reporting because some projects are included here at the time they are completed, even though they may be part of a larger project that is yet to be completed.