

I-5/Northbound vicinity Marysville - Ramp Meters

Project Information	
PIN: 100515Q	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-5	
Current Status: Pre-Construction	Legislative Districts: 38
Project Description	
This project will install ramp meters at I-5 Northbound with SR 529, SR 528, and 88th St NE interchanges.	
Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$42,438.20 - 03/06/2017	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q3 2019	Q3 2019	On Schedule
Operationally Complete	Q2 2020	Q2 2020	On Schedule

Watch List Description
As of July 2019: The schedule is delayed to allow for further negotiations between WSDOT, the City of Marysville and the Tualip Tribe.

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$180	\$180
Right of Way	\$0	\$0	\$0
Construction	\$0	\$684	\$684
Total	\$0	\$864	\$864

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$180	\$0		\$180
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$684	\$0		\$684
Total	\$0	\$0	\$864	\$0		\$864

I-5/SB SR 528 Vic to SR 531 Vic - Paving
Project Information

PIN: 100551B As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: I-5
 Current Status: Completed Legislative Districts: 38

Project Description
 This project will mill and fill the roadway and ramps on this section of I-5 with HMA from MP 198.87 to MP 205.27, including bridges 5/651W and 5/658W. Required safety work will include installing shoulder rumble strip as applicable, striping, and other minor safety items as needed.

Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$2,985,194.68
 - 03/06/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2014	Q4 2014	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$301	\$301
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,675	\$3,725
Total	\$0	\$3,976	\$4,026

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$301	\$0		\$301
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,725	\$0		\$3,725
Total	\$0	\$0	\$4,026	\$0		\$4,026

I-5/SB SR 528 Vic to SR 531 Vic - ADA Compliance

Project Information

PIN: 100551C As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: I-5
 Current Status: Completed Legislative Districts: 38

Project Description
 This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$163,004.14 - 03/06/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2014	Q4 2014	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$32	\$32
Right of Way	\$0	\$0	\$0
Construction	\$0	\$203	\$203
Total	\$0	\$236	\$236

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$32	\$0		\$32
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$203	\$0		\$203
Total	\$0	\$0	\$236	\$0		\$236

I-5 NB/Ebey Slough to SR 531 - Paving

Project Information	
PIN: 100551F	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-5	
Current Status: Completed	Legislative Districts: 38
Project Description	
This project will mill and fill 0.15 ft HMA on the northbound lanes of I-5, and will include some ramps within the project limits.	
Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$3,080,452.36 - 03/06/2017	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q4 2014	Q4 2014	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$306	\$306
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,794	\$3,844
Total	\$0	\$4,100	\$4,150

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$306	\$0		\$306
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,844	\$0		\$3,844
Total	\$0	\$0	\$4,150	\$0		\$4,150

I-5 NB/Ebey Slough to SR 531 - ADA Compliance
Project Information

PIN: 100551J	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-5	
Current Status: Completed	Legislative Districts: 38

Project Description
This project will improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$141,333.84 - 03/06/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q4 2014	Q4 2014	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$33	\$33
Right of Way	\$0	\$0	\$0
Construction	\$0	\$176	\$176
Total	\$0	\$209	\$209

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$33	\$0		\$33
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$176	\$0		\$176
Total	\$0	\$0	\$209	\$0		\$209

I-5/Southbound SR 531 Interchange - Paving
Project Information

PIN: 100553Y As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: I-5
 Current Status: Completed Legislative Districts: 38, 39

Project Description

This project will mill on I-5 mainline and inlay with 0.15' HMA, between MP 205.27 to MP 206.67 in the southbound direction.

Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$435,145.70 - 03/06/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$98	\$98
Right of Way	\$0	\$0	\$0
Construction	\$0	\$543	\$487
Total	\$0	\$641	\$585

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$98	\$0		\$98
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$487	\$0		\$487
Total	\$0	\$0	\$585	\$0		\$585