

I-405/NE 132nd Street Interchange - New Interchange
Project Information

PIN: 140567B As of Date: March 2019
 Region: I-405 Corr Impvts Regional Admin: K. Henry
 State Route: I-405
 Current Status: Pre-Construction Legislative Districts: 45

Project Description
 This project will construct half-diamond interchange ramps at NE 132nd Street.

Watch List Description

The cost increase is due to incorporating the existing fish barrier at the NE 132nd Street Interchange area.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q4 2020	Q4 2020	On Schedule
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2023	Q4 2023	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$5,000	\$5,000
Right of Way	\$0	\$20,000	\$20,000
Construction	\$0	\$50,000	\$58,000
Total	\$0	\$75,000	\$83,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$5,000		\$5,000
Right of Way	\$0	\$0	\$0	\$20,000		\$20,000
Construction	\$0	\$0	\$0	\$58,000		\$58,000
Total	\$0	\$0	\$0	\$83,000		\$83,000