

I-5/Portland Ave to Port of Tacoma Rd - NB HOV
Project Information

PIN: 300509N As of Date: November 2019
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Completed Legislative Districts: 25, 27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project will construct a new northbound I-5 bridge across the Puyallup River that will be used for both NB and SB traffic in the interim. It will reconstruct the I-5/SR 167 interchange by widening the E. Bay St. Bridges and reconstructing all on and off ramps except for the SB off ramp to SR 167 and Portland Avenue. The I-5/Portland Avenue Bridge will be widened and the North side ramps will be reconstructed. I-5 will be widened and a northbound HOV lane will be constructed from Portland Avenue to the Port of Tacoma I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 009157 - Guy F. Atkinson Construction, LLC - \$159,875,295.00 - 7/23/18
 008670 - Hamilton Construction Co. - \$134,709,930 - 11/25/14
 007974 - Scarsella Brothers, Inc. - \$1,487,229 - 7/12/10
 007946 - Scarsella Brothers, Inc. - \$16,392,704 - 6/14/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2009	Q4 2009	On Schedule
Preliminary Engineering Start	Q2 2009	Q2 2009	On Schedule
Environmental Complete	Q1 2010	Q1 2010	On Schedule
Right of Way Complete	Q1 2012	Q1 2012	On Schedule
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$24,309	\$24,309
Right of Way	\$0	\$4,258	\$4,256
Construction	\$0	\$224,464	\$224,464
Total	\$0	\$253,030	\$253,028

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$24,289	\$19	\$0		\$24,309
Right of Way	\$0	\$4,256	\$0	\$0		\$4,256
Construction	\$0	\$222,870	\$1,594	\$0		\$224,464
Total	\$0	\$251,415	\$1,613	\$0		\$253,028

Project Web Site: <https://www.wsdot.wa.gov/projects/i5/northboundhovstage1/default.htm>

Change Orders Web Site: http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8670_CO_315.pdf