

**SR 510/Yelm Loop - New Alignment Phase 2**
**Project Information**

PIN: 351029A                                      As of Date: July 2019  
 Region: Olympic                                      Regional Admin: J. Wynands  
 State Route: SR 510  
 Current Status: Pre-Construction                      Legislative Districts: 02

**Project Description**

Traffic through the City of Yelm is extremely congested at the present time. This project will construct the second stage of a new alignment for SR 510 through the City of Yelm. When complete, this project will relieve congestion and improve motorist safety.

**Watch List Description**

As of July 2019: This project is delayed while the department satisfies new environmental mitigation requirements necessary to protect endangered pocket gopher.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2004	Q4 2004	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q1 2019	Q1 2019	On Schedule
Right of Way Complete	Q4 2019	Q4 2019	On Schedule
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q2 2022	Q2 2022	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$7,200	\$7,200
Right of Way	\$0	\$1,100	\$1,100
Construction	\$0	\$50,200	\$50,200
<b>Total</b>	<b>\$0</b>	<b>\$58,500</b>	<b>\$58,500</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$7,200		\$7,200
Right of Way	\$0	\$0	\$0	\$1,100		\$1,100
Construction	\$0	\$0	\$0	\$50,200		\$50,200
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$58,500</b>		<b>\$58,500</b>