

Operationally Complete Projects

Nickel and TPA Projects Operationally Complete in 2015 and 2014

Project Title	Revenue Package	On time*	Operationally Complete Date
No Nickel, TPA, or Connecting Washington projects operationally complete in December.			
I-5/NE 117th St to SR 104 - Pavement Repair (King) 100527T	2003 Nickel	✓	11/4/2015
I-405/NE 6th to I-5 - Express Toll Lanes (King, Snohomish) (840561C)	2005 TPA	✓	10/31/2015
I-405/SR 520 to SR 522 - Widening Stage 2 (King) (840561D)	2003 Nickel	✓	10/31/2015
I-405/NE 124th St to SR 522 - NB Widening (King) (840566E)	2005 TPA	✓	10/31/2015
I-405/NE 132nd St - Bridge Replacement (King) (840567B)	2005 TPA	✓	10/31/2015
SR 3/Chico Creek - Construct Weir (Kitsap) 300394B	2005 TPA	Late	10/14/2015
US 395/NSC BNSF Railway Structures/Realignment (Spokane) (600004A)	2003 Ni/2005 TPA	✓	10/9/2015
SR 99/W Fork Hylebos Creek - Fish Passage (King) (109907C)	2005 TPA	✓	10/2/2015
US 2/97 SR 28 Intersection Improvements - Dual Left Turn Lanes (Douglas) 200207P	2005 TPA	✓	9/24/2015
SR 162/Puyallup River Bridge - Replace Bridge (Pierce) (316219A)	2005 TPA	✓	9/20/2015

SR 542/Anderson Creek Culvert (Whatcom) (154229B)**	2005 TPA	✓	9/18/2015
SR 6/Rock Creek Br E and W - Replace Bridge (Lewis) (400612A, B)	2005 TPA	✓	9/17/2015
No Nickel or TPA projects operationally complete in August.			
SR 522/Lyon Creek - Fish Passage (King) (152212F)	2005 TPA	✓	7/30/2015
SR 9/Pilchuck Creek - Alignment Turnback (Snohomish) (100934C)	2005 TPA	1 year early	6/10/2015
No Nickel or TPA projects operationally complete in May.			
No Nickel or TPA projects operationally complete in April.			
SR 520 Pontoon Construction (Grays Harbor) (852003A)	2005 TPA	✓	3/10/2015
No Nickel or TPA projects operationally complete in February.			
SR 302/Key Peninsula Highway to Purdy Vic - Safety & Congestion (Pierce) (330215A)	2005 TPA	Late	1/15/2015

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

**This project is part of a larger project which was reported as operationally complete in the December 2010 Gray Notebook, pp. 55, 71. (SR 542/Nooksack River - Redirect river and realign roadway)

This monthly count of operationally complete projects may differ from quarterly Gray Notebook reporting because some projects are included here at the time they are completed, even though they may be part of a larger project that is yet to be completed.

Updated on January 6, 2016.