



## Washington State Department of Transportation

# I-5 / 5th Ave NE to NE 92nd Street Noise Wall Project Update

---

*Edition 14, October 10, 2008*

### **In this Issue:**

- Construction is well under way on Stage 1 noise walls
- Crews will begin installing panels in early December
- About this e-mail

### **Construction is well under way for Stage 1 noise walls**

Construction crews are busy building three noise walls in the Green Lake and Licton Springs neighborhoods. Crews have completed installing the concrete foundations, which is the [first step in building a noise wall](#). Check out our construction photo [Web page](#) to see our crews at work.

### **Crews will begin installing panels in early December**

Beginning this month, a manufacturer will start fabricating the noise wall panels off-site. This is the [second step in building a noise wall](#). The noise wall fabrication is expected to be complete in approximately two months.

During this time, there will be limited construction activity in the project area until the panels are delivered. Crews are taking measures to prevent soil erosion by laying straw and plastic sheeting down in areas most vulnerable to erosion. Crews will also be monitoring the erosion control and work site by visiting the project area several times each week.

Crews are planning to begin installing panels for Wall 2 (between N 85th Street and NE 92nd Street) in early December. This is the [third step in building a noise wall](#). The overall project will remain on schedule to be complete by spring 2009.

### **About this e-mail**

Please forward this e-mail to others who might be interested. For questions about construction or to be added to the project e-mail list, please contact

the communications team: 206-819-7230 or  
[NWNoiseWalls@wsdot.wa.gov](mailto:NWNoiseWalls@wsdot.wa.gov).

Visit our project Web site for more information:  
[www.wsdot.wa.gov/Projects/I5/5thAveNEtoNE92ndNoiseWall](http://www.wsdot.wa.gov/Projects/I5/5thAveNEtoNE92ndNoiseWall).